Received 1/28/2026 via OAQ email

Indiana Harbor Coke Company, L.P.
3210 Watling Street, MC 2-990
East Chicago, IN 46312
(219) 378-3900 FAX (219) 397-5260

January 28, 2026

SENT VIA ELECTRONIC MAIL
Mr. Janusz Johnson
Compliance and Enforcement Branch Chief, Office of Air Quality
Indiana Department of Environmental Management
100 North Senate Avenue, Mail Code 61 – 53 IGCN – 1003
Indianapolis, IN 46204 – 2551

RE: Quarterly Report for Q4 2025; Title V Permit No. 089-41059-000382

Dear Mr. Perry:

Please find attached Indiana Harbor Coke Company's (IHCC's) Part 70 Operating Permit Certification and Quarterly Report for Coal Charged, and the Quarterly Deviation and Compliance Monitoring Report for the 4th Quarter of 2025.

Sincerely,

Anthony Rivera
HES Manager

cc:

Clifford Yukawa w/attachments
IDEM/Northwest Regional Office
330 US Highway 30, Suite F
Valparaiso, IN 46385

Attachments:
Part 70 Operating Permit Certification
Q4 Quarterly Report for Coal Charged
Q4 Quarterly Deviation & Compliance Monitoring Report

OFFICE OF AIR QUALITY

PART 70 OPERATING PERMIT CERTIFICATION

Source Name:	Indiana Harbor Coke Company L.P., a contractor of Cleveland-Cliffs, Inc.
Source Address:	3210 Watling Street, East Chicago, Indiana 46312
Part 70 Permit Renewal No.:	T089-41059-00382

This certification shall be included when submitting monitoring, testing reports/results or other documents as required by this permit.

Please check what document is being certified:

☐ Annual Compliance Certification Letter

☐ Test Result (specify)

☒ Quarterly Report for 4th Quarter 2025

☐ Notification (specify)

☐ Affidavit (specify)

☐ Other (specify)

I certify that, based on information and belief formed after reasonable inquiry, the statements and information in the document are true, accurate, and complete.

Signature:

Printed Name: Edward Glass

Title/Position: General Manager

Phone: (219) 378-3969

Date: January 28, 2026

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT

OFFICE OF AIR QUALITY
COMPLIANCE AND ENFORCEMENT SECTION

Part 70 Quarterly Report

Source Name: Indiana Harbor Coke Company L.P., a contractor of Cleveland-Cliffs, Inc.
Source Address: 3210 Watling Street, East Chicago, Indiana 46312
Part 70 Permit Renewal No.: T089-41059-00382
Source/Facility: IHCC
Limit: 2,040,000 tons of dry coal charged per twelve (12) consecutive month period with compliance determined at the end of each month

Quarter: 4th **Year:** 2025

Month	12 Month Rolling Sum Tons of Coal Charged	1st Quarter Tons	2nd Quarter Tons	3rd Quarter Tons	4th Quarter Tons
January	1,762,308	149,513			
February	1,747,532	124,356			
March	1,740,408	143,940			
April	1,739,952		137,986		
May	1,736,443		140,380		
June	1,730,903		134,587		
July	1,717,348			138,264	
August	1,696,525			132,061	
September	1,686,925			137,459	
October	1,669,716				135,002
November	1,656,343				133,073
December	1,642,531				135,910

☒ No deviation occurred in this quarter.

☐ Deviation/s occurred in this quarter.
Deviation has been reported on:

Submitted by: Edward Glass
Title / Position: General Manager
Signature:
Date: January 28, 2026
Phone: (219) 378-3969
Attached is a signed certification to complete this report.

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT

OFFICE OF AIR QUALITY
COMPLIANCE and ENFORCEMENT BRANCH

PART 70 OPERATING PERMIT
QUARTERLY DEVIATION AND COMPLIANCE MONITORING REPORT

Source Name: Indiana Harbor Coke Company L.P., a contractor of Cleveland Cliffs, Inc.
Source Address: 3210 Watling Street, East Chicago, Indiana 46312
Part 70 Permit Renewal No.: T089-41059-00382

Reporting Period: October 1, 2025 –December 31, 2025

This report shall be submitted quarterly based on a calendar year. Any deviation from the requirements, the date(s) of each deviation, the probable cause of the deviation, and the response steps taken must be reported. A deviation required to be reported pursuant to an applicable requirement that exists independent of the permit, shall be reported according to the schedule stated in the applicable requirement and does not need to be included in this report. Additional pages may be attached if necessary. If no deviations occurred, please specify in the box marked "No deviations occurred this reporting period".
☐ NO DEVIATIONS OCCURRED THIS REPORTING PERIOD.
☒ THE FOLLOWING DEVIATIONS OCCURRED THIS REPORTING PERIOD

Permit Requirement (specify permit condition #) D.1.6 (a)(4)	
Dates of Deviation: 11/20 & 11/23	**Duration of Deviation:** Varies
Number of Deviations: 2	
Probable Cause of Deviation On the above-referenced dates, IHCC's certified Method 9 observer recorded fugitive visible emissions from charging operations that exceeded the twenty percent (20%) opacity standard. The exceedances during charging operations occurred on D Battery on November 20 and November 23.	
Response Steps Taken: On each occurrence of opacity exceedance, the pushing/charging machine (PCM) baghouse cartridges were inspected and replacements and/or realignments were conducted. In order to reduce the potential for charging opacity, IHCC will continue to conduct scheduled decarbonization of ovens and damper block maintenance activities throughout 2025, which is expected to reduce future opacity occurrences. IHCC will also continue to communicate and work with Cokenergy to ensure timely routine heat recovery steam generator (HRSG) cleaning is conducted and ensure that draft is supplied at adequate levels	

Permit Requirement (specify permit condition #) E.2.2 (c)	
Dates of Deviation: 10/21	**Duration of Deviation:** 60 minutes
Number of Deviations: 1	
Probable Cause of Deviation: On 10/21 oven B (51) experienced a door leak for a total of 60 minutes on the push side caused by repairs being made to the push side uptake elbow.	
Response Steps Taken: Corrective actions included closing all sole flue dampers, increasing draft and completing the uptake elbow repair.	

Permit Requirement (specify permit condition #) E.2.2 (c)	
Dates of Deviation:	**Duration of Deviation:** Varies
Number of Deviations: 19 (Continuation of Deviations occurring in Q3)	
Probable Cause of Deviation: On the dates referenced above, IHCC reviewed Common Tunnel Pressure cell readings and observed positive pressure readings. These deviations were likely attributed to lower available draft from Cokenergy due to fouling in a number of HRSGs. No visible emissions were observed from the common tunnel.	
Response Steps Taken: IHCC takes corrective actions when positive pressure readings are detected on the pressure cell transmitters, which include rodding out the transmitter ports, recalibrating the transmitter, and performing maintenance on the transmitters as needed. Cokenergy performs maintenance on the HRSGs to try to increase draft. IHCC is continuing to work with Cokenergy on implementing long-term corrective actions, such as providing sufficient draft through the ID fans and cleaning the HRSGs earlier, to minimize positive pressure readings due to HRSG fouling. Please note that on every date referenced above, there were multiple transmitters showing a negative pressure reading at each time that a different pressure transmitter in the common tunnel section reported a positive reading. IHCC is conservatively reporting a deviation on these dates because of the transmitters reporting a positive pressure reading. However, IHCC satisfied the baseline requirement on each of these dates to "monitor and record once per day" negative pressure readings in the common tunnel for each battery.	

Permit Requirement (specify permit condition #) D.1.6 (a)(4)	
Dates of Deviation: 10/07	**Duration of Deviation:** 3-minute average
Number of Deviations: 1	
Probable Cause of Deviation: IHCC's certified Method 9 observer recorded 1 instance of fugitive visible emissions from pushing operations that exceeded the twenty percent (20%) opacity standard as a three (3) minute average. The exceedance during pushing operations occurred in oven A(44).	
Response Steps Taken: In order to reduce the potential for pushing opacity, IHCC is continuing to optimize burning practices, monitor all oven trends, and focus on maintenance practices. Corrective actions include: Scheduled decarbonization of that oven was completed on 10/31/25 due to high carbon on the floor and cleaning and replacing the pusher side uptake and block on January 1, 2026.	

Signature:

Form Completed By:	**Edward Glass**
Title/Position:	**General Manager**
Phone:	**(219) 378-3969**
Date:	**January 28, 2026**