Received 1/30/2026 via OAQ Email

Buzzi Unicem USA

January 30, 2026

Ms. Rebecca Hayes
Environmental Engineer – OAQ Compliance & Enforcement Branch
Indiana Department of Environmental Management
100 N. Senate Avenue – IGCN 1003
Indianapolis, IN 46204

Re: Lone Star Industries, Inc., dba Buzzi Unicem USA
Quarterly Reports – Fourth Quarter 2025
Part 70 Permit: T133-41298-00002
Greencastle, IN – Putnam County

Dear Ms. Hayes,

Lone Star Industries, Inc. is submitting the following information for the Fourth Quarter of 2025:

- Attachment 1 contains the Start-up, Shutdown, and Malfunction (SSM) Report prepared in accordance with the 40 CFR 63.10 Record keeping and Reporting Requirements, 40 CFR 63.1354 Reporting Requirements, 40 CFR 63.1355 for Part 63 Subpart EEE, and 40 CFR 63.697 (b)(3) for Part 63 Subpart DD Record keeping Requirements. Also included with this report is a malfunction not included in the 2025 Q2 Report. This was noticed during the internal review of our SSM Plan.

  All actions taken this quarter during periods of start-up, shutdown, and malfunctions, except as noted in the attached reports, have been consistent with the procedures specified in our Start-up, Shutdown, and Malfunction Plan. The following CMS parameters (pressures, temperatures, and weigh belts/feeders) have been checked according to Lone Star Industries CMS plan. All performance criteria and/or relevant standards that have been exceeded are documented in the attached quarterly deviation and compliance monitoring reports.

  Note that although this report is due semi-annually, Lone Star Industries, Inc. has elected to submit it on a quarterly basis, along with our other required reports.

- Attachment 2 contains a copy of the Total Annual Benzene (TAB) update required by 40 CFR Part 61 Subpart FF. The Total Annual Benzene update is based on data accumulated from January 1, 2025 through December 31, 2025 on the amount of benzene received from each source. Table 1 shows each waste stream reviewed, the benzene concentration, the amount received, and the TAB contributed by that waste stream. The total annual benzene for 2025 is 25.4553 Mg.

  Attachment 2 contains the Leak Detection and Vapor Recovery System Reports prepared in accordance with the applicable requirements of 40 CFR Part 61 Subpart FF and 40 CFR Part 63 Subpart DD. As summarized, the necessary inspections have been completed and all

repairs and corrective actions have been taken. All waste streams received at this facility are controlled for benzene emissions.

- Attachment 3 contains the Production Reports prepared to comply with Reporting Requirements shown in the Part 70 Quarterly Reports of Part 70 Permit T133-41298-00002.
- Attachment 4 contains the 4th Quarter 2025 Deviation and Compliance Monitoring Summary Reports – Gaseous, Particulate and Opacity Excess Emission and Continuous Monitoring System Performance Report. Please note that the deviation report shows instances where daily and/or monthly opacity observations were not recorded. We are continuing to improve in this area except for one intermittent process, which is the focus for improvement now.
- Attachment 5 contains the quarterly performance audit results per 326 IAC 3-5-5(f), including the COMs calibration error audits; the Absolute Correlation Audit (ACA) for the PMDS and CPMS; and the quarterly cylinder gas audit, or RATA transmittal documentation as applicable for the NO_x, SO_2, CO_2, THC, CO, and O_2 monitors.

  Lone Star Industries, Inc. is reporting one monitoring location, each for opacity: the (1) kiln stack and (2) the clinker cooler stack; one monitoring location for $NO_x/SO_2/CO_2$ at the kiln stack; one monitoring location (with redundant analyzers) for THC/O_2 at the calciner; one monitoring location (with redundant analyzers) for CO/O_2 at the alkali bypass; one monitoring location (with redundant analyzers) for the PMDS at the kiln stack; and one monitoring location for the CPMS at the clinker cooler stack. Lone Star Industries, Inc. operates redundant CEM systems at both the calciner and alkali bypass in accordance with Part 63 Subpart EEE and only burns hazardous waste fuel when at least one of the CEMs is operating. Therefore, for these systems, analyzer downtime is reported only when both systems are down and feed is being introduced into the kiln.

If you have any questions, please contact Evan Miller:

- Evan Miller: 317-504-2424 / evan.miller@buzziunicemusa.com

Sincerely,
Lone Star Industries, Inc.

Tim Menke
Plant Manager

Enclosure
CC: Eduardo Moreno de Alba, Production Manager, Lone Star Industries – Greencastle Plant
Jamie Robinson, Alternate Fuels Operation Manager, Lone Star Industries – Greencastle Plant
Daniel Farrington, Laboratory Supervisor/Alternative Fuels Specialist – Greencastle Plant

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
OFFICE OF AIR QUALITY
PART 70 OPERATING PERMIT
CERTIFICATION

Source Name: Lone Star Industries, Inc. dba Buzzi Unicem USA
Source Address: 3301 South County Road 150 West, Greencastle, Indiana 46135
Mailing Address: Greencastle, IN 46135
Part 70 Permit No.: T133-41298-00002

This certification shall be included when submitting monitoring, testing reports/results or other documents as required by this permit.

Please check what document is being certified:

☐ Annual Compliance Certification Letter

☐ Test Result (specify)

☒ Report (specify) 2025 4th Quarter Compliance Reports

☐ Notification (specify)

☐ Affidavit (specify)

☐ Other (specify)

I certify that, based on information and belief formed after reasonable inquiry, the statements and information in the document are true, accurate, and complete.

Signature:
Printed Name: Tim Menke
Title/Position: Plant Manager
Phone: 765-653-9766
Date: January 30th, 2026

ATTACHMENT 1

Start-up, Shutdown, and Malfunction Report

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

Startup, Shutdown, and Malfunction Report
Fourth Quarter 2025: October 1, 2025 - December 31, 2025

Parameter	Start	End	SSM	Reason for Equipment Failure (Reason)	Corrective Action (Action)
Kiln Opacity	10/17/25 3:24	10/17/25 3:29	Malfunction	Process: Buildup fell out of the duct into the crusher/dryer causing a CO spike which triggered a safety interlock shutting down the ESP.	Restarted ESP, adjusted kiln feed, speed, and fuel rates.
Kiln Opacity	11/10/25 22:18	11/10/25 22:23	Malfunction	Material fell out of the tower/duct into the crusher dryer, overloading the ESP with dust.	Reduced kiln feed and roational speed
Kiln Opacity	11/11/25 22:18	11/11/25 22:23	Malfunction	Material fell out of the tower/duct into the crusher dryer disrupting airflow and causing incomplete combustion of fuel. This created CO which caused the safety interlock to shut down the ESP.	Restarted the ESP as soon as possible
Kiln Opacity	11/17/25 13:06	11/17/25 13:17	Malfunction	Material fell out of the tower/duct into the crusher dryer disrupting airflow and causing incomplete combustion of fuel. This created CO which caused the safety interlock to shut down the ESP.	Adjusted Fuel Feed
Kiln Opacity	11/17/25 15:24	11/17/25 15:29	Malfunction	Spike occured when feed was put back on the kiln at 15:21 (FLS time).	Restored Plant Air
Kiln Opacity	11/20/25 17:48	11/20/25 17:53	Malfunction	Spike occured when feed was put back on the kiln at 17:39 (FLS time). The was after a cold start-up after kiln had been down to repair a cooler beam.	Adjusted Dampers
Kiln Opacity	11/24/2025 23:06:00	11/24/2025 23:11:00	Malfunction	Material fell out of the tower/duct into the crusher dryer, overloading the ESP with dust. One of the ESP Fields, 5S, was also done for scheduled maintenance at the time, contributing to the exceedance. Repair and control room are to communicate with control room on areas that can affect compliance.	Adjusted Fuel Feed
Kiln Opacity	12/14/2025 12:12	12/14/2025 12:17	Malfunction	Feed off kiln at 12:02 due to coal mill coupler (out of coal). Lost power in multiple ESP fields, coupled with 5S not functioning.	Adjusted Kiln feed
Kiln Opacity	12/15/25 5:36	12/15/25 5:59	Malfunction	Feed put on kiln at %:33. ESP struggled as multiple fields drop out due to extreme cold (temperature below zero) weather during startup, coupled with 5S not functioning.	Continued to bring the kiln up to get heat in ESP
Kiln Opacity	12/21/2025 14:30	12/21/2025 14:35	Malfunction	Material fell out of the tower affecting draft and combustion. CO spike caused the safety interlock to shut down the ESP. Restarted ESP as soon as possible.	Power restored to ESP.
Kiln Opacity	12/25/2025 13:42:00	12/25/2025 13:47:00	Malfunction	Material fell out of the tower into the crusher dryer disturbing the airflow/combustion and caused CO which triggered the safety interlock and shut the ESP down.	Restarted the ESP as soon as possible and reduced kiln feed.
CO at Bypass	12/21/2025 23:21	12/21/2025 23:21	Malfunction	Material fell out of the tower affecting draft and combustion. CO spike caused the safety interlock to shut down the ESP. Restarted ESP as soon as possible.	Restored power to the ESP.
CO at Bypass	12/25/25 13:44	12/25/25 13:44	Malfunction	Material fell out of the tower into the crusher dryer disturbing the airflow/combustion and caused CO which triggered the safety interlock and shut the ESP down.	Restarted the ESP as soon as possible and reduced kiln feed.
Bypass Inlet Temperature	12/3/2025 22:51	12/3/2025 23:04	Malfunction	Baghouse was being shot and water sprays turned off to prevent damage to sprayers during shot. Sprayers left off for 40+ minutes which allowed temperatures to exceed.	HWF fuel was reduced by 40% for 30 minutes and clinker production halved during exceedance to bring back into control. Tower tenders being retrained on efficient shot protocol.
Kiln dP (in. H2O)*	5/11/2025 17:34	5/11/2025 17:34	Malfunction	Issues with new kiln fan and burner pipe causing amperage overload and shutting kiln down, making pressure go positive.	Adjusted fuel feed and new training on use of new fan and burner pipe.
*These were missed on the 2025 Q2 Report. 10th exceedance of the Kiln dP (in. H20) operating standard within 60-day period. Reported as per our SSM Plan.					

Submitted by: Tim Menke

Signature:

Title/Position: Plant Manager

Date: January 30, 2026

Phone: 765-653-9766

ATTACHMENT 2

Total Annual Benzene Update

Leak Detection and Vapor Recovery System Reports

Alternate Fuels Division
Greencastle WDF Facility

3301 South County Road * P.O. Box 486 * Greencastle, Indiana 46135 * (765) 653-8816 * Fax (765) 653-3556

Ms. Kathy Keith
US Environmental Protection Agency
Air & Radiation Division (AR-185)
77 West Jackson Boulevard
Chicago, IL 60604

January 16, 2026

Re: Total annual benzene report for 2025

Dear Ms. Keith,

In accordance with the National Emission Standard for Benzene Waste Operations, 40 CFR, Part 61.357 (d), I am submitting the attached document.

This update is based on data accumulated from January 1, 2025 through December 31, 2025. on the amount of benzene received from each source. From this data, calculations indicate the Total Annual Benzene (TAB) quantity for 2025 to be 25.4553 Mg. Table 1 identifies each waste stream regulated by Subpart FF, the benzene concentration, the volume received, the Mg. of benzene for each stream, and the TAB quantity. All waste streams received at this facility are controlled for benzene emissions.

In addition a summary report is enclosed including all inspections required pursuant to 40 CFR 61.357(d)(7)(i) during which detectable emissions are measured or a problem that could result in Benzene emissions is identified including information about the repairs or corrective action taken.

If you have any questions regarding this submission please contact me at (765) 653-8816.

Sincerely,
Lone Star Industries, Inc.

Tim Menke
Facility Manager

cc: Evan Miller
Jamie Robinson

BENZENE REPORT

10ppm std: 1 microliter benzene in 100 ml CS2.

GENERATOR	PROFILE NUMBER(S)	SOLVENT WEIGHT	SAMPLE WEIGHT	DILUTION FACTOR	STD AREA	SAMPLE AREA	BENZENE PPM	POUNDS REC	BENZENE Mg SUB TOTAL	CONTROLLED
ABBVIE	LS03531	2.7929	0.152	19.37434211	302.1		0.0	3111360	0.0000	X
AC&S	LS01212	2.7576	0.1536	18.953125	317.6	103.8	61.9	613080	0.0172	X
ACCRA	TW05271	4.1385	0.1544	27.80375648	364.7		0.0	775360	0.0000	X
ADM	TW03647	4.0708	0.138	30.49855072	364.7		0.0	152500	0.0000	X
AEROFIL	TW05205/LS05264	2.702	0.1626	17.61746617	324.4		0.0	426580	0.0000	X
ALKERMIES	TW04274	4.0282	0.1602	26.14481898	364.7		0.0	60540	0.0000	X
ALLNEX	TW04508	2.7202	0.1716	16.85198135	317.6	59.5	31.6	357720	0.0051	X
ALLNEX	TW05125	2.7244	0.1695	17.07315634	324.4	277.9	146.3	173360	0.0115	X
ALLNEX	LS05242	2.7312	0.169	17.16094675	324.4	111.6	59.0	434380	0.0116	X
ALLWORTH	LS04501	2.6634	0.166	17.04457831	324.4	135.6	71.3	562860	0.0182	X
AM FUJI	LS04066	2.761	0.1199	24.02752294	317.6	9.6	7.3	230480	0.0008	X
AMFINE	LS05260	2.7188	0.1635	17.62874618	324.4		0.0	62300	0.0000	X
ARKEMA	TW02720	2.7351	0.1573	18.38779402	302.1	225.9	137.5	341520	0.0213	X
ASR	SH04178	2.6068	0.156	17.71025641	324.4		0.0	1167800	0.0000	X
AURORIUM	LS04903	2.7647	0.1832	16.09115721	302.1		0.0	621380	0.0000	X
AXALTA	LS04520	2.7235	0.1556	18.50321337	324.4	192.8	110.0	354420	0.0177	X
BAKELITE	LS03285	2.7245	0.1653	17.48215366	302.1		0.0	52340	0.0000	X
BEAUTY	TW03581	4.1228	0.1594	26.86449184	364.7		0.0	45160	0.0000	X
BELL LABS	LS05168	2.7513	0.1687	17.30883225	302.1	126.7	72.6	75000	0.0025	X
BENJAMIN	LS05240	2.7401	0.1537	18.82758621	324.4		0.0	59520	0.0000	X
BERRY GLOBAL	TW05098	2.2763	0.2545	9.944204322	317.6		0.0	287649	0.0000	X
BEST SANITIZERS	TW04318	2.7499	0.158	18.40443038	302.1	11.7	7.1	348140	0.0011	X
BOSTIK	LS05248	2.7413	0.129	22.2503876	324.4	406.7	279.0	1234060	0.1562	X
BP	HPS04257	2.7322	0.1307	21.90436113	302.1	40.1	29.1	5351560	0.0706	X
BP	HPS04574	2.7273	0.134	21.35298507	302.1		0.0	153980	0.0000	X
BRENNTAG	TW04756,TW04437	2.7427	1.722	2.592740999	302.1		0.0	478580	0.0000	X
CAPITOL RESIN	TW02752	2.719	0.1565	18.37380192	302.1		0.0	422980	0.0000	X
CE	LS02596	2.7596	0.1829	16.08802624	317.6	227.0	115.0	362460	0.0189	X
CHEM DESIGN	LS04041	2.712	0.15	19.08	324.4		0.0	104720	0.0000	X
CID	LS02208	2.7366	0.1527	18.92141454	317.6	65.9	39.3	4540	0.0001	X
CLEAN EARTH	LS03165	3.4179	0.095	36.97789474	329.9	0.0	0.0	488920	0.0000	X

COLORS AND EFFECTS	TW04694	1.8246	0.0675	28.03111111	302.1		0.0	165580	0.0000	X
CURIA	LS04356	2.7499	0.1533	18.93803001	324.4		0.0	213700	0.0000	X
CYTOSORBANT	LS05094	4.1341	0.1464	29.23838798	364.7		0.0	28600	0.0000	X
DART	SH02741	2.7317	0.1616	17.90408416	302.1		0.0	1036460	0.0000	X
ENV ENT	LS01391	2.7268	0.1671	17.31837223	324.4		0.0	1130800	0.0000	X
ERG	SH05106	2.9826	0.148	21.1527027	302.1	2299.6	1610.2	640560	0.4678	X
ENVIRON RECYCLING	LS05216	2.7702	0.1375	21.14690909	317.6		0.0	71800	0.0000	X
ESSEX	TW05251	2.7346	0.161	17.98509317	324.4		0.0	559340	0.0000	X
EVONIK	LS04655	2.7493	0.1584	18.35669192	302.1		0.0	559940	0.0000	X
EXCEL	LS04333	2.6427	0.1687	16.66508595	324.4		0.0	544640	0.0000	X
EXXON	LS05244	2.6935	0.1621	17.61628624	351.3	0.0	0.0	5944220	0.0000	X
FORD	LS01205	2.6978	0.1921	15.04372723	324.4		0.0	15920	0.0000	X
GAGE	LS03319	2.7117	0.1782	16.21717172	324.4		0.0	369660	0.0000	X
GIANT	LS01249	4.1182	0.1695	25.29616519	364.7		0.0	2202180	0.0000	X
GOLD EAGLE	LS03768	2.721	0.1568	18.35331633	317.6	19.8	11.5	417280	0.0022	X
GREENFIELD GLOBAL	LS05162	2.6036	0.1545	17.85177994	351.3	91.0	46.2	167860	0.0035	X
GSF	LS02598	2.7228	0.147	19.52244898	324.4	90.4	54.4	80360	0.0020	X
HENTZEN	LS04047	2.6571	0.1485	18.89292929	302.1		0.0	659860	0.0000	X
HENTZEN	LS03023/LS05286	2.7116	0.1608	17.86318408	324.4		0.0	159700	0.0000	X
HERAEUS	LS05121/LS05155	2.6501	0.1519	18.44634628	302.1	3028.4	1849.2	245620	0.2060	X
HERITAGE	LS00160	2.7454	0.1504	19.25398936	302.1	347.3	221.3	7460180	0.7490	X
HES CC	LS05246/05246/02587	2.7084	0.1668	17.23741007	302.1	63.3	36.1	5070020	0.0831	X
HYDRITE	LS05207	2.7194	0.1578	18.23320659	302.1	378.0	228.1	4473800	0.4630	X
IKI	LS04829/LS05221	2.7264	0.1408	20.36363636	302.1		0.0	1599860	0.0000	X
IMTT	LS03871	2.744	0.161	18.04347826	317.6		0.0	73880	0.0000	X
INEOS	SH03026/SH05303	2.7238	0.1538	18.710013	302.1	46.3	28.7	903160	0.0117	X
INT DNA	TW04000	2.7251	0.1866	15.6039657	324.4		0.0	126460	0.0000	X
ISP	TW02990	2.73	0.183	15.91803279	324.4		0.0	1141500	0.0000	X
ISP KY	TW02339/LS01654	2.75	0.2109	14.03935514	324.4	3.4	1.5	1230200	0.0008	X
ITW	LS05081	2.6976	0.101	27.70891089	329.9	130.4	109.6	53820	0.0027	X
JIREH	TW05178	2.7393	0.1716	16.96328671	317.6		0.0	668600	0.0000	X
KAISER	LS05295	2.7667	0.1629	17.98403929	351.3	0.0	0.0	129600	0.0000	X
KENSING	TW04417	2.7462	0.1488	19.45564516	302.1	3.7	2.4	226140	0.0002	X
KENSING	TW05249	.2.7551	0.1659	1	324.4		0.0	33200	0.0000	X
KING CHEM	LS02419	2.7568	0.1618	18.03831891	351.3	0.0	0.0	38060	0.0000	X
KLOR KLEEN	SH05042	2.7384	0.1515	19.07524752	317.6	19.6	11.8	518340	0.0028	X
MARATHON	RS03908/RS03697	2.757	0.2851	10.67029113	302.1	21.8	7.7	1500740	0.0052	X

MARTINEZ	HPRR05157	2.7208	0.1924	15.14137214	302.1	54.9	27.5	329680	0.0041	X
MAYO	LS04877	2.7399	0.1643	17.67620207	317.6	73.4	40.9	277680	0.0051	X
METALOR	TW04707	2.736	0.1493	19.32551909	317.6	32.5	19.8	272740	0.0024	X
MFG	305189/05200/5272/53	2.728	0.172	16.86046512	324.4	426.0	221.4	453320	0.0455	X
MICRO CHIP	TW05175/05179	2.7081	0.0704	39.46732955	329.9	14.9	17.9	199120	0.0016	X
MIDWEST/FLINT	LS04868, LS04867	2.7217	0.1408	20.33025568	324.4	273.2	171.2	547480	0.0425	X
MODERN DISTRUB	TW05281	2.7232	0.0863	32.55504056	329.9	0.0	0.0	44520	0.0000	X
MONROE	HPS04139	2.74	0.1063	26.77610536	324.4	3.8	3.1	1531780	0.0022	X
MONUMENT	LS05193	2.7397	0.154	18.79025974	302.1	17.0	10.5	121840	0.0006	X
MPM	TW04903	2.8054	0.1556	19.02956298	317.6	166.3	99.7	880220	0.0398	X
MSC	LS03635	2.7345	0.1627	17.80700676	317.6		0.0	30660	0.0000	X
NATL COATING	LS04970/05293	2.668	0.1748	16.26315789	317.6	106.6	54.6	159500	0.0040	X
NEASE	LS03129H	2.687	0.188	15.29255319	302.1	959.6	485.7	1431560	0.3154	X
NEVILLE	LS05105-W	2.346	0.1891	13.40613432	351.3	7.7	2.9	440300	0.0006	X
P66	HPS03816	2.6906	0.1958	14.74157303	302.1		0.0	5167900	0.0000	X
P66	HPRR05022	2.7153	0.1424	20.06811798	302.1	125.4	83.3	1138940	0.0430	X
P66	SH03568H	2.7113	0.149	19.1966443	302.1	79.1	50.3	3721700	0.0849	X
P66 RODEO	HPVPRR05924	2.736	0.1621	17.87847008	351.3	0.0	0.0	1302820	0.0000	X
PENN COLOR	LS04250	2.7065	0.1777	16.23072594	324.4		0.0	42220	0.0000	X
PENNAKEM	LS04669	2.7659	0.0836	34.08492823	329.9	0.0	0.0	119200	0.0000	X
PFANSTIEHL	TW05021/04551	2.7113	0.1624	17.69519704	302.1	72.4	42.4	2546040	0.0490	X
PHARMACIA	LS02215	2.7247	0.1631	17.70570202	302.1		0.0	15815800	0.0000	X
PLASKOLITE	TW02949	2.723	0.1743	16.62248996	324.4		0.0	263180	0.0000	X
PLASKOLITE	TW02983	2.709	0.182	15.88461538	351.3	0.0	0.0	199880	0.0000	X
PLAZE	TW03221	2.7466	0.163	17.85030675	324.4		0.0	115900	0.0000	X
PLAZE	TW03011	2.7267	0.1215	23.44197531	324.4		0.0	38660	0.0000	X
PLAZE	TW04783	2.7265	0.1492	19.27412869	324.4		0.0	13061	0.0000	X
PLAZE	TW04782	2.69	0.1572	18.11195929	324.4	772.8	431.5	46699	0.0091	X
PLZ-BRIDGEVIEW	LS05012	2.7556	0.0841	33.76575505	329.9	0.0	0.0	78320	0.0000	X
POLARIS	*	2.7325	0.1746	16.65005727	302.1		0.0	360300	0.0000	X
POLYNT	SH04426	2.7279	0.1638	17.65384615	302.1	65.6	38.3	482080	0.0084	X
POLYNT	LS04535	2.7531	0.163	17.89018405	302.1	51.8	30.6	1709120	0.0238	X
POLYNT	LS04536	2.7335	0.1604	18.04177057	317.6	366.5	208.2	170720	0.0161	X
POLYNT	TW02721	2.2552	0.0825	28.33575758	324.4	189.8	165.8	210040	0.0158	X
PRODUCERS	TW03544	2.7067	0.1599	17.92745466	324.4		0.0	38820	0.0000	X
QORVO	TW04786	2.744	0.1696	17.17924528	324.4		0.0	178340	0.0000	X
RECLAIMED	LS00121	2.7274	0.1511	19.05029782	302.1		0.0	13091560	0.0000	X

REWORLD	LS04730	2.7176	0.152	18.87894737	324.4		0.0	631600	0.0000	X
RINECO	LS02691	2.729	0.153	18.83660131	324.4		0.0	4694760	0.0000	X
ROEHM	SH02718	2.4434	0.1703	15.34762184	302.1		0.0	887660	0.0000	X
ROEHM	SH05084	2.7127	0.1649	17.45057611	302.1	81.2	46.9	333900	0.0071	X
ROYAL ADHESIVES	TW05252/LS05253	2.7062	0.1081	26.03422757	329.9	0.0	0.0	417780	0.0000	X
RUSTOLEUM	LS/03297	2.6284	0.1289	21.39100078	302.1		0.0	2033700	0.0000	X
SAFETY KLEEN	LS01246	2.7032	0.1368	20.76023392	302.1	218.6	150.2	45681200	3.1127	X
SAFETY KLEEN DOLTON	LS00448	2.7309	0.154	18.73311688	302.1		0.0	18849260	0.0000	X
SCI PROTEIN	LS04890W	2.7222	0.1864	15.60407725	302.1		0.0	219420	0.0000	X
SH WILL	LS04804	2.7049	0.155	18.45096774	324.4		0.0	1373240	0.0000	X
SHELL CHEMICAL	LS05217H	2.6263	0.1149	23.85726719	302.1	1336.1	1055.1	449600	0.2152	X
SHEP CHEM	TW04207	2.7327	0.16	18.079375	324.4	37.6	21.0	181820	0.0017	X
SHERWIN WILLIAMS	LS04771	2.7312	0.149	19.33020134	302.1	25.5	16.3	1842820	0.0136	X
SHERWIN WILLIAMS	LS01817	2.7331	0.144	19.97986111	302.1	46.6	30.8	1043440	0.0146	X
SHPP	LS05211	2.7179	0.1119	25.28865058	324.4		0.0	76700	0.0000	X
SI GROUP	LS01564/02994/05302	2.9162	0.1741	17.7501436	302.1	21.1	12.4	579320	0.0033	X
SIGMA	TW02652	2.7183	0.1954	14.91146366	324.4		0.0	419800	0.0000	X
SIGMA	TW02406	2.7499	0.1403	20.60014255	351.3	8737.0	5123.4	787620	1.8304	X
SONOCO	LS04624	4.1225	0.1363	31.24578136	364.7	62.3	53.4	3980	0.0001	X
SOO LINE	NH05307	2.7458	0.1801	16.24597446	351.3	0.0	0.0	396160	0.0000	X
SPIRIT	NH05266	2.7656	0.1435	20.27247387	351.3	0.0	0.0	2634900	0.0000	X
SRG	TW05222	2.7302	0.1425	20.15929825	302.1		0.0	206100	0.0000	X
STELLA	HPS05229	2.7278	0.1931	15.1263594	302.1	35.0	17.5	47740	0.0004	X
STERLING	TW0936	2.7266	0.16	18.04125	324.4		0.0	108680	0.0000	X
SUP SUPPORT DRIVE	LS04880	2.7027	0.1593	17.96610169	302.1	25.6	15.2	131000	0.0009	X
SUPERIOR	TW02706	2.7428	0.1567	18.50350989	302.1		0.0	793720	0.0000	X
TEDIA	TW04381	2.7315	0.1579	18.29892337	317.6		0.0	230124	0.0000	X
TORRANCE	HPRR05210	2.7126	0.1269	22.37588652	302.1	38.5	28.5	8939960	0.1156	X
TRADEBE	LS00122	2.7017	0.1498	19.03538051	302.1	2614.8	1647.6	5339940	3.9908	X
TRADEBE	SPL90011	2.7316	0.1645	17.60547112	302.1	7.3	4.2	1680620	0.0032	X
TRADEBE	LS02056	3.124	0.1624	20.2364532	364.7		0.0	1695780	0.0000	X
U OF MN	LS01433	2.6517	0.1643	17.13937918	324.4		0.0	70300	0.0000	X
UNITED	TW03208	2.7263	0.1662	17.40373045	324.4		0.0	41240	0.0000	X
UNIVAR	LS02161	2.6984	0.16	17.865	324.4		0.0	76980	0.0000	X
UNIVERSAL	LS05227	2.7546	0.0836	33.94976077	302.1	25.7	28.9	19600	0.0003	X

Buzzi Unicem USA

Quarterly / Semiannual Fugitive Emission Equipment Leak Report Instructions *(These forms must be completed for each process unit.)*

1) **Complete the identifying information section on page one.**

   (A) *Company Name.*
   (B) *Facility Name.*
   (C) *Process Unit Identification.* Per the definition set forth in the applicable rule (NSPS VV, NSPS VVa, NSPS KKK, NESHAP V, NESHAP FF, MACT H, MACT Kb, MACT HH, MACT CC, MACT FF, MACT DD, etc)..
   (D) *Rule.* The applicable rule that requires the Quarter / Semiannual Fugitive Emission Equipment Leak Report. (NSPS VV, NSPS VVa, NSPS KKK, NESHAP V, NESHAP FF, MACT H, MACT Kb, MACT HH, MACT CC, MACT DD, etc.)
   (E) *Quarter / Semiannual Period.*

2) **Complete the monitoring summary on page one for each component type in the process unit.**
   *****Information not designated with a superscript is optional, but is requested to assist in determining full compliance with the federal rule that is applicable to your facility *****

   (A) *Compressor.* Enter the name of each month in the quarter / semiannual period at the top of each column labeled Month 7 through Month 12. You will overwrite the Month 7 through Month 12 labels. Enter the total number of compressors inspected, the total number of leaks detected, the number of leaking compressors not repaired (delay of repair compressors ("DOR")), and a compressor total DOR count (previous DOR + new DOR) in the appropriate month's column.
   (B) *Pressure Relief Device.* Enter the total number of pressure relief devices inspected, the total number of leaks detected, the leak percent, the number of leaking pressure relief devices not repaired, and the total DOR count for pressure relief devices in the appropriate month's column.
   (C) *Pump*. Enter the total number of pumps inspected, the total number of leaks detected, the leak percent, the number of leaking pumps not repaired, and the total DOR count for pumps in the appropriate month's column.
   (D) *Valve.* Enter the total number of valves inspected, the total number of leaks detected, the leak percent, the number of leaking valves not repaired, and the total DOR count for valves in the appropriate month's column.
   (E) *Connectors.* Enter the total number of connectors inspected, the total number of leaks detected, the leak percent, the number of leaking connectors not repaired, and the total DOR count for connectors in the appropriate month's column.
   (F) *Agitators.* Enter the total number of agitators inspected, the total number of leaks detected, the number of leaking agitators not repaired, and the total DOR count for agitators in the appropriate month's column.

3) **Complete the "Facts that explain each delay of repair and, where appropriate, why a process unit shutdown was technically infeasible" section on page two for each new delay of repair component added during the reporting period.**

   If components are on delay of repair, indicate why they could not be repaired without a process unit shutdown; and, if applicable, why a process unit shutdown could not be performed during the reporting period.

4) **Complete the "Dates of process unit shutdowns that occurred within the quarter / semiannual reporting period" section on page two.**

   Note the dates of each process unit shutdown that occurred during the reporting period. If none occurred, note "None".

5) **Complete the "Number of components added to the process unit during the quarter / semiannual period." section on page two.**

   Note the number of compressors, pressure relief devices, pumps, valves, connectors, or agitators added during the reporting period. These represent revisions to the initial quarter / semiannual report.

6) **Complete the "Number of components deleted from the process unit during the quarter / semiannual period." section on page two.**

   Note the number of compressors, pressure relief devices, pumps, valves, connectors, or agitators removed during the reporting period. These represent revisions to the initial quarter / semiannual report.

*****Note*****

As an alternative to using this form, all facilities can submit alternative formats IDEM, Office of Air Quality for approval. Once approved, these alternative forms may be submitted.

Buzzi Unicem USA

QUARTER / SEMIANNUAL FUGITIVE EMISSION EQUIPMENT LEAK REPORT

Identifying Information			
Company Name	Lone Star Industries, Inc. dba Buzzi Unicem USA		
Facility Name	Greencastle Plant		
Process Unit Identification	Greencastle HWDF Facility	Rule:	NESHAP V, NESHAP FF, MACT H, MACT Kb, MACT FF, MACT DD, etc.
Quarter / Quarter / semiannual Period	4th Quarter 2025		

Compressor	July	August	September	October	November	December
Total Inspected	N/A: No compressors are installed on this system					
Pressure Relief Device						
Total Inspected [2 3]				11	11	11
Total Leaks Detected [1 2 3]				0	0	0
Leak Percent [2 3]						
Not Repaired (New DOR)						
Total DOR						
Pump						
Total Inspected [2 3]				14	14	14
Total Leaks Detected [1 2 3]				2	0	0
Leak Percent [2 3]						
Not Repaired (New DOR) [1 2 3]						
Total DOR						
Valve						
Total Inspected [2 3]				519	0	0
Total Leaks Detected [1 2 3]						
Leak Percent [2 3]						
Not Repaired (New DOR) [1 2 3]						
Total DOR						
Connectors						
Total Inspected [2 3]						
Total Leaks Detected [2 3]						
Leak Percent [2 3]						
Not Repaired (New DOR) [2 3]						
Total DOR						
Agitators						
Total Inspected				10	10	10
Total Leaks Detected [2 3]				0	0	0
Not Repaired (New DOR) [2 3]						
Total DOR						

1 Required to be reported for NSPS Subpart VV or NSPS Subpart VVa
2 Required to be reported for HON (MACT Subpart CC Option)
3 Required to be reported for CAR

The facts that explain each delay of repair and, where appropriate, why a process unit shutdown was technically infeasible. ***This is only for new delay of repair components added during the reporting period***

Dates of process unit shutdowns that occurred within the quarter / semiannual reporting period.

Number of components added to the process unit during the quarter / semiannual period.	
Compressor:	
Pressure Relief Devices	
Pumps:	
Valves:	
Connectors:	
Agitators:	

Number of components deleted from the process unit during the quarter / semiannual period.	
Compressor:	
Pressure Relief Devices	
Pumps:	
Valves:	
Connectors:	
Agitators:	

4th Quarter 2025 Report for Leak Detection and Vapor Recovery System
40 CFR 61 Subpart FF and 40 CFR 63 Subpart DD

Company Name: Lone Star Industries, Inc. dba Buzzi Unicem USA
Location: 3301 South County Road 150 West, Greencastle, Indiana 46135
Part 70 Operating Permit: T133-41298-00002

This report is submitted to fulfill the reporting requirements for Leak Detection and Vapor Recovery System operations in accordance with the National Emissions Standard for Benzene Waste Operations, 40 CFR 61.357(d)(6), and Standards for Hazardous Air Pollutants from Off-Site Waste and Recovery Operations 40 CFR 63.697(b)(4) through (6). Related information is included to satisfy 40 CFR 61.247(b), Subpart V requirements for Fugitive Emission Sources.

1.) *Information required according to 40 CFR 61.357(a) has not changed. [61.357(d)(2)]*
2.) *This report certifies that all of the required inspections have been carried out in accordance with the requirements of the applicable subparts. Except as described below, no visual defects were detected. [61.357(d)(6)]*
3.) *Any malfunctions that are not consistent with the facility SSMP. [63.697(b)(3)]*
4.) *Any periods when data not collected. [63.697(b)(4)]*
5.) *Any failure to replace the carbon or carbon canister when breakthrough is indicated by daily monitoring. [63.697(b)(4)]*
   a. *Reports each daily reading >100 ppm on the outlet of the hydrapulper carbon absorption system and / or daily average of any excursion greater than 500 ppm on the "closed-vent" vapor balance system carbon absorption control device. [63.697(b)(4)]*

Number of Pumps for which Leaks were detected: 2

Malfunctions that are not consistent with SSMP: 0

Periods when data not collected (Q/A Time is Not Reported)**: 0**

Hydrapulper Building Carbon Control (20,000 cfm) [date, time, duration]**:**

Daily reading (ppm) if excursion > 100 ppm with failure to replace carbon: 10-4-25

Dates carbon replaced: none

Closed-Vent Hydrapulper Pressure Vessel Carbon Control [date, time, duration]

Daily reading (ppm) if excursion > 500 ppm with failure to replace carbon: 0

Dates carbon replaced: none

Closed-Vent System [date, time, duration]

Daily reading (ppm) if excursion > 500 ppm: 0

Dates carbon replaced: none

Submitted by: Date:

1/29/26

Tim Menke, Plant Manager

ATTACHMENT 3

Production Tracking Reports

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
OFFICE OF AIR QUALITY
COMPLIANCE AND ENFORCEMENT BRANCH

Part 70 Quarterly Report - Quarry Activities for 4th Quarter 2025, 12-month rolling data from January 2025 through December 2025

Source Name: Lone Star Industries, Inc. dba Buzzi Unicem USA
Source Address: 3301 S. County Road 150 W., Greencastle, Indiana 46135
Part 70 Permit No.: T133 41298 00002
Facility: Quarry Activities, Raw Material Sizing, Ball Mill Operation, Fly Ash Storage Activities, and Coal Mill Operation

Production Facility ==>	St. Louis Limestone (Overburden): Limit = 1,880,000 tons produced per twelve (12) consecutive month rolling total			Overburden (Clay) Material: Limit = 250,000 tons produced per twelve (12) consecutive month rolling total			Input to Primary Crusher: Limit = 2,262,479 tons of limestone produced per twelve (12) consecutive month rolling total		
Reporting Period	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?
01/2025	-31,530	222,046		0	0		106,642	1,601,147	
02/2025	30,099	192,385		0	0		98,381	1,553,835	
03/2025	-7,443	181,234		0	0		114,485	1,501,668	
04/2025	154,266	162,310		0	0		12,264	1,490,784	
05/2025	30,361	143,916		0	0		127,847	1,506,533	
06/2025	64,555	254,525		0	0		116,645	1,538,159	
07/2025	761	278,723		0	0		133,342	1,478,269	
08/2025	144,507	404,422		0	0		145,576	1,453,214	
09/2025	65,831	484,001		0	0		149,926	1,448,703	
10/2025	48,974	567,858		0	0		152,235	1,433,997	
11/2025	71,029	630,428		0	0		110,062	1,434,507	
12/2025	200,859	772,268		0	0		167,875	1,435,280	
4th Quarter 2025	☑ No deviation occurred in this quarter ☑ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter		

Production Facility ==>	Input to Secondary Crusher: Limit = 2,574,685 tons of slag, bottom ash, sand, shale, limestone, & alt raw materials per twelve (12) consecutive month rolling total			Input to Coal Mill: Limit = 313,552 tons of coal per twelve (12) consecutive month rolling total			Fly Ash Input to Kiln: Limit = 135,289 tons of fly ash per twelve (12) consecutive month rolling total		
Reporting Period	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?
01/2025	119,809	1,937,786		11,198	145,916		1,425	15,621	
02/2025	123,719	1,887,867		6,014	139,222		554	15,259	
03/2025	177,465	1,872,643		8,349	135,523		1,002	13,883	
04/2025	10,227	1,843,203		1,165	133,946		135	13,886	
05/2025	140,513	1,829,170		11,560	133,015		450	13,345	
06/2025	147,836	1,805,765		15,262	134,087		371	12,037	
07/2025	149,662	1,779,207		16,170	137,805		298	10,784	
08/2025	190,747	1,783,229		14,417	140,296		807	10,158	
09/2025	166,393	1,754,158		11,182	135,709		1,355	10,433	
10/2025	184,639	1,738,405		12,070	132,582		2,023	11,222	
11/2025	176,258	1,768,747		14,535	135,708		961	10,887	
12/2025	188,210	1,775,478		13,883	135,805		1,217	10,598	
4th Quarter 2025	☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter		

Submitted by: Tim Menke Title/Position: Plant Manager Phone: (765) 653-9766

Signature: Date: 30-Jan-26

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
OFFICE OF AIR QUALITY
COMPLIANCE AND ENFORCEMENT BRANCH

Part 70 Quarterly Report - Kiln Production Data for 4th Quarter 2025, 12-month rolling data from January 2025 through December 2025

Source Name: Lone Star Industries, Inc. dba Buzzi Unicem USA
Source Address: 3301 S. County Road 150 W., Greencastle, Indiana 46135
Part 70 Permit No.: T133 41298 00002
Facility: Kiln / Calciner Production

Coal Input ==>	Total Coal Input to Kiln: Limit = 157,660 tons of coal fed per twelve (12) consecutive month rolling total			Total Coal Input to Calciner: Limit = 201,480 tons of coal fed per twelve (12) consecutive month rolling total			Total Coal Input to Kiln & Calciner: Limit = 313,552 tons of coal fed per twelve (12) consecutive month rolling total		
Reporting Period	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?
01/2025	3,573	54,929		7,625	90,987		11,198	145,916	
02/2025	2,280	53,078		3,734	86,144		6,014	139,222	
03/2025	2,960	51,886		5,389	83,637		8,349	135,523	
04/2025	366	51,201		799	82,745		1,165	133,946	
05/2025	4,353	50,833		7,207	82,182		11,560	133,015	
06/2025	5,319	50,174		9,943	83,913		15,262	134,087	
07/2025	3,616	49,136		12,554	88,669		16,170	137,805	
08/2025	4,192	48,003		10,225	92,293		14,417	140,296	
09/2025	3,601	44,702		7,581	91,007		11,182	135,709	
10/2025	4,478	43,472		7,592	89,110		12,070	132,582	
11/2025	4,222	42,747		10,313	92,961		14,535	135,708	
12/2025	3,848	42,808		10,035	92,997		13,883	135,805	
4th Quarter 2025	☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter		

Kiln Operations: Production ==>	Kiln Raw Material Input: Limit = 3,149,427 tons raw feed per twelve (12) consecutive month rolling total			Clinker Production: Limit = 1,606,000 tons of clinker produced per twelve (12) consecutive month rolling total					
Reporting Period	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?
01/2025	127,364	1,823,092		78,698	1,129,027				
02/2025	105,076	1,758,881		65,326	1,089,250				
03/2025	166,706	1,746,053		103,565	1,082,147				
04/2025	17,361	1,729,795		10,766	1,071,998				
05/2025	124,310	1,710,606		77,399	1,060,358				
06/2025	128,601	1,683,036		80,116	1,043,957				
07/2025	136,834	1,654,828		85,335	1,027,166				
08/2025	178,394	1,662,267		110,965	1,032,235				
09/2025	154,364	1,635,804		95,631	1,015,580				
10/2025	177,147	1,625,188		109,426	1,008,494				
11/2025	161,246	1,646,500		100,164	1,022,065				
12/2025	176,837	1,654,240		109,735	1,027,126				
4th Quarter 2025	☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☐ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter		

Submitted by: Tim Menke Title/Position: Plant Manager Phone: (765) 653-9766

Signature: Date: 30-Jan-26

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
OFFICE OF AIR QUALITY
COMPLIANCE AND ENFORCEMENT BRANCH

Part 70 Quarterly Report - Finish Mill Input for 4th Quarter 2025, 12-month rolling data from January 2025 through December 2025

Source Name: Lone Star Industries, Inc. dba Buzzi Unicem USA
Source Address: 3301 S. County Road 150 W., Greencastle, Indiana 46135
Part 70 Permit No.: T133 41298 00002
Facility: Finish Mill Production

Finish Mill Operations: Production ==>	Input to #1 Finish Mill: Limit = 517,942 tons of clinker per twelve (12) consecutive month rolling total			Input to #2 Finish Mill: Limit = 517,942 tons of clinker per twelve (12) consecutive month rolling total			Input to #3 Finish Mill: Limit = 700,567 tons of clinker per twelve (12) consecutive month rolling total		
Reporting Period	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?
01/2025	16,438	262,679		24,511	334,515		781	449,256	
02/2025	17,144	257,048		6,780	315,158		37,617	458,149	
03/2025	11,368	250,255		34,149	312,969		52,048	468,128	
04/2025	3,455	239,034		11,076	304,473		24,503	464,674	
05/2025	14,391	216,736		20,339	306,037		35,698	455,277	
06/2025	17,233	210,454		19,990	298,465		39,817	445,220	
07/2025	23,574	223,943		28,696	294,447		47,108	440,734	
08/2025	29,807	224,912		37,207	299,173		53,709	445,026	
09/2025	21,567	220,605		24,898	292,311		49,131	443,824	
10/2025	21,538	215,976		37,821	298,691		57,410	453,076	
11/2025	22,459	213,080		26,352	298,063		53,111	475,055	
12/2025	20,353	219,329		25,547	297,366		53,998	504,931	
4th Quarter 2025	☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter		

Submitted by: Tim Menke Title/Position: Plant Manager Phone: (765) 653-9766

Signature: Date: 30-Jan-26

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
OFFICE OF AIR QUALITY
COMPLIANCE AND ENFORCEMENT BRANCH

Part 70 Quarterly Report - Kiln NOx and SO2 for 4th Quarter 2025, 12-month rolling data from January 2025 through December 2025

Source Name: Lone Star Industries, Inc. dba Buzzi Unicem USA
Source Address: 3301 S. County Road 150 W., Greencastle, Indiana 46135
Part 70 Permit No.: T133 41298 00002
Facility: Kiln

Kiln Operations: Production ==>	NOx Emissions: Limit = Less than 4,428 tons per twelve (12) consecutive month rolling total			NOx Emissions: Limit = Less than 5.514 pounds per ton of clinker; Less than 5.10 pounds per ton of clinker during ozone season			Heat input to Kiln (mm BTU)	Tons clinker produced
Reporting Period	Monthly	12-Month Rolling Avg	Deviation?	Monthly	Deviation?		Monthly	Monthly
01/2025	95.43	1,242.12		2.43			448,703	78,698
02/2025	87.29	1,210.14		2.67			382,260	65,326
03/2025	121.13	1,204.60		2.34			561,240	103,565
04/2025	10.44	1,192.06		1.94			73,553	10,766
05/2025	65.88	1,160.18		1.70			417,420	77,399
06/2025	77.70	1,133.44		1.94			432,786	80,116
07/2025	81.32	1,110.57		1.91			474,642	85,335
08/2025	136.10	1,132.88		2.45			553,758	110,965
09/2025	119.76	1,124.64		2.50			464,823	95,631
10/2025	124.74	1,128.67		2.28			514,797	109,426
11/2025	107.82	1,141.38		2.15			519,711	100,164
12/2025	123.82	1,151.43		2.26			519,567	109,735
4th Quarter 2025	☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter				
Ozone Period	Total NO_x during Ozone Period (tons)		N/A	Avg NO_x Emission Rate during Ozone Period (lbs/ton clinker)		N/A	*Ozone Period = 05/01 through 09/30 each year*	

Kiln Operations: Production ==>	SO_2 Emissions: Limit = Less than 3,317 tons per twelve (12) consecutive month rolling total			SO_2 Emissions: Limit = Less than 1.01 pounds per million BTU heat input			SO_2 Emissions: Limit = Less than 4.13 pounds per ton of clinker		
Reporting Period	Monthly	12-Month Rolling Avg	Deviation?	Monthly	Deviation?		Monthly	Deviation?	
01/2025	2.90	58.23		0.0129			0.0737		
02/2025	1.22	49.84		0.0064			0.0374		
03/2025	4.64	36.44		0.0165			0.0896		
04/2025	0.40	33.56		0.0109			0.0743		
05/2025	4.33	34.79		0.0207			0.1119		
06/2025	9.87	40.48		0.0456			0.2464		
07/2025	2.36	35.10		0.0099			0.0553		
08/2025	3.77	36.65		0.0136			0.0679		
09/2025	4.21	38.42		0.0181			0.0880		
10/2025	5.15	42.27		0.0200			0.0941		
11/2025	2.32	42.33		0.0089			0.0463		
12/2025	1.24	42.41		0.0048			0.0226		
4th Quarter 2025	☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter		

Submitted by: Tim Menke Title/Position: Plant Manager Phone: (765) 653-9766

Signature: Date: 30-Jan-26

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
OFFICE OF AIR QUALITY
COMPLIANCE AND ENFORCEMENT BRANCH

Part 70 Quarterly Report - Alternative Fuel Operations for 4th Quarter 2025, 12-month rolling data from January 2025 through December 2025

Source Name: Lone Star Industries, Inc. dba Buzzi Unicem USA
Source Address: 3301 S. County Road 150 W., Greencastle, Indiana 46135
Part 70 Permit No.: T133 41298 00002
Facility: Solid Waste Derived Fuel, Blend Box, and Hydrapulper Operations

Alternative Fuels ==>	Solid Hazardous Waste Derived Fuel (Condition D.1.2(e)(1)): Limit = 35,040 tons throughput per twelve (12) consecutive month rolling total			Blend Box (Condition D.1.2(f)(4)): Limit = 5,090 batches processed per twelve (12) consecutive month rolling total			Hydrapulper (Condition D.1.2(f)(2)): Limit = 10,084 batches processed per twelve (12) consecutive month rolling total		
Reporting Period	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?	Monthly	12-Month Rolling Avg	Deviation?
01/2025	69	969		3	27		316	6,269	
02/2025	83	969		12	39		508	5,961	
03/2025	85	937		12	51		508	5,806	
04/2025	72	935		0	51		64	5,722	
05/2025	93	926		9	60		520	5,770	
06/2025	48	916		15	75		148	5,322	
07/2025	87	907		12	87		576	5,214	
08/2025	84	930		15	102		528	5,042	
09/2025	59	895		18	114		232	4,796	
10/2025	56	886		6	117		484	4,696	
11/2025	38	832		15	126		452	4,800	
12/2025	65	840		15	132		596	4,932	
4th Quarter 2025	☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter			☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter		

Submitted by: Tim Menke Title/Position: Plant Manager Phone: (765) 653-9766

Signature: Date: 30-Jan-26

INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT
OFFICE OF AIR QUALITY
COMPLIANCE AND ENFORCEMENT BRANCH

Part 70 Quarterly Report - Coal Mill Burner When Combusting Only Fuel Oil 4th Quarter 2025, 12-month rolling data from January 2025 through December 2025

Source Name: Lone Star Industries, Inc. dba Buzzi Unicem USA
Source Address: 3301 S. County Road 150 W., Greencastle, Indiana 46135
Part 70 Permit No.: T133 41298 00002
Facility: Coal Mill Fuel Oil Fired Burner

Coal Mill Burner ==>	Avg Fuel Oil Sulfur Content %	Avg Fuel Oil Heat Content (MMBtu/gal)	Fuel Oil Consumption (gal)		Equivalent SO_2 Emissions (lbs/MMBtu): Limit = 0.50 lb/MMBtu heat input	
Reporting Period	Monthly	Monthly	Monthly	12-Month Rolling Avg	Monthly	Deviation?
01/2025	0.2100%	0.14	1,704	11,235	0.216	
02/2025	0.2100%	0.14	1,443	11,948	0.216	
03/2025	0.2100%	0.14	1,176	12,684	0.216	
04/2025	0.2100%	0.14	345	13,029	0.216	
05/2025	0.2100%	0.14	3,895	14,656	0.216	
06/2025	0.2100%	0.14	10,708	24,191	0.216	
07/2025	0.2100%	0.14	5,608	28,527	0.216	
08/2025	0.2100%	0.14	2,401	30,059	0.216	
09/2025	0.2100%	0.14	1,807	31,866	0.216	
10/2025	0.2100%	0.14	2,802	34,417	0.216	
11/2025	0.2100%	0.14	4,116	37,745	0.216	
12/2025	0.2100%	0.14	2,602	38,607	0.216	
4th Quarter 2025	☑ No deviation occurred in this quarter ☐ Deviation(s) occurred in this quarter					

Submitted by: Tim Menke Title/Position: Plant Manager Phone: (765) 653-9766

Signature: Date: 30-Jan-26

ATTACHMENT 4

Quarterly Deviation Report

Compliance Monitoring Summary Reports

COMPLIANCE AND ENFORCEMENT BRANCH
Part 70 OPERATING PERMIT
QUARTERLY DEVIATION AND COMPLIANCE MONITORING REPORT

Company Name: **Lone Star Industries, Inc. dba Buzzi Unicem USA**
Location: **3301 South County Road 150 West, Greencastle, Indiana 46135**
Permit No.: **Permit No.: T133-41298-00002**
Reporting Period: **Fourth Quarter 2025: October 1, 2025 - December 31, 2025**

☐ NO DEVIATIONS OCCURRED THIS REPORTING PERIOD
☑ THE FOLLOWING DEVIATIONS OCCURRED THIS REPORTING PERIOD

Permit Ref.	Date	Duration	Probable Cause of Deviation	Response Steps Taken	Number	Affected equipment
D.1.13 (b)	**Particulate Control**				**7**	
	10/17/2025	< 1 minutes	Material fell into the crusher dryer causing a large process upset creating a CO spike in the downcomer. This triggered the safety interlock which shut off the ESP.	The operator restarted the ESP a quickly as possible, as soon as the high CO cleared.	**1**	ESP
	11/11/2025	< 1 minutes	Material fell into the crusher dryer causing a large process upset creating a CO spike in the downcomer. This triggered the safety interlock which shut off the ESP.	The operator restarted the ESP a quickly as possible, as soon as the high CO cleared.	**1**	ESP
	11/17/2025	< 4 minutes	Material fell into the crusher dryer causing a large process upset creating a CO spike in the downcomer. This triggered the safety interlock which shut off the ESP.	The operator restarted the ESP a quickly as possible, as soon as the high CO cleared.	**1**	ESP
	12/21/2025	< 1 minutes	Material fell out of the tower (not into the crusher/dryer) interrupting airflow/combustion and caused a CO spike in the downcomer. This triggered the safety interlock which shut off the ESP.	The operator restarted the ESP a quickly as possible, as soon as the high CO cleared.	**1**	ESP
	12/25/2025	< 1 minutes	Material fell into the crusher dryer causing a large process upset in the Tower caused a CO spike in the downcomer. This triggered the safety interlock which shut off the ESP.	The operator restarted the ESP a quickly as possible, as soon as the high CO cleared.	**1**	ESP
	12/10/25 - 12/18/25	8 days	Clinker dust and steam set up in 506L dust collector.	Shut unit down and cut access holes in the east and west side to jackhammer the set-up material out of it and replaced all the cartridges.	**1**	506L
	12/2023 - 1/2026	Intermittently for approximately 25 months when trucks off-loaded.	An interlock issue caused during the plant's PLCs upgraded in March 2023 prevented the dust collector fan from automatically coming on when char trucks off-loaded. This system was not utilized until December 2023. This issue was discovered on 1/6/26, and was resolved the same day.	The PLC program was revised, removing an interlock that was preventing the fan from coming on.	**1**	482110
D.1.19(a)	**Visible Emissions Notations [40 CFR 64]**				**34**	
	10/01/2025	1 day	Visible emissions observations were not recorded for 500L and 509700 when the outside clinker reclaim equipment started up at approximately 16:28 and operated for about 10 minutes.	Still working with management to run this system on first shift when the dust collector specialist are on duty, and reiterating the importance of documenting these readings.	**2**	500L, 509700
	10/03/2025	1 day	Visible emissions observations were not recorded for 500L and 509700 when the outside clinker reclaim equipment started up at approximately 20:08 and operated for about 30 minutes.	Still working with management to run this system on first shift when the dust collector specialist are on duty, and reiterating the importance of documenting these readings.	**2**	500L, 509700

Permit Ref.	Date	Duration	Probable Cause of Deviation	Response Steps Taken	Number	Affected equipment
	10/06/2025	1 day	Visible emissions observations were not recorded for 500L and 509700 when the outside clinker reclaim equipment started up at approximately 16:45 and operated for about 3 hours.	Still working with management to run this system on first shift when the dust collector specialist are on duty, and reiterating the importance of documenting these readings.	**2**	500L, 509700
	10/06/2025	1 day	Visible emissions observations were not recorded for 606L and 613L prior to sunset when finish mill 1 started up at 17:40. The mill operated for approximately 5 hours.	Observations resumed the next time that the equipment was operated.	**2**	606L, 613L
	10/15/2025	1 day	Visible emissions observations were not recorded for 500L and 509700 when the outside clinker reclaim equipment started up at approximately 17:07 and operated for about 3 hours.	Observations resumed the next time that the equipment was operated.	**2**	500L, 509700
	10/20/2025	1 day	Visible emissions observations were not recorded for 500L and 509700 when the outside clinker reclaim equipment started up at approximately 23:44 and operated for about 10 minutes.	Observations resumed the next time that the equipment was operated.	**2**	500L, 509700
	10/23/2026	1 day	Visible emissions observations were not recorded for 500L and 509700 when the outside clinker reclaim equipment started up at approximately 16:08 and operated for about 3 hours.	Observations resumed the next time that the equipment was operated.	**2**	500L, 509700
	12/17/2025	1 day	Visible emissions observations were not recorded for 602L and 603L when finish mill 2 started up at 14:50. The mill operated until approximately 23:20.	Observations resumed the next time that the equipment was operated.	**2**	602L, 603L
	12/23/2025	1 day	Visible emissions observations were not recorded for 602L and 603L when finish mill 2 started up at 17:32. The mill operated the remainder of the day.	Observations resumed the next time that the equipment was operated.	**2**	602L, 603L
	12/30/2025	1 day	Visible emissions observations were not recorded for 602L and 603L when finish mill 2 was operated. Mill shut down at 6:48 and started back up at 15:36.	Observations resumed the next time that the equipment was operated.	**2**	602L, 603L
	12/16/2025	1 day	Visible emissions observations were not recorded for 208L, 208L1, 209L, 210L, 202350, and 202380 when the secondary started up at 9:33and operated for about 3 hours.	New dust collector inspector training. Reiterated the importance of listening to the radio to hear when equipment is started up. Observations resumed the next time that the equipment was operated.	**6**	208L, 208L1, 209L, 210L, 202350, 202380
	12/21/2025	1 day	Visible emissions observations were not recorded for 208L, 208L1, 209L, 210L, 202350, and 202380 when the secondary started up at 15:10. They were also not recorded for 231134 and 231154 the raw mill started up at about 18:00.	Observations resumed the next time that the equipment was operated.	**8**	208L, 208L1, 209L, 210L, 202350, 202380, 231134, 231154

Permit Ref.	Date	Duration	Probable Cause of Deviation	Response Steps Taken	Number	Affected equipment
D.1.20	**Parametric Monitoring [40 CFR 64]**				**12**	
	10/01/2025	1 day	Pressure drop readings were not recorded for 500L and 509700 when the outside clinker reclaim equipment started up at approximately 16:28 and operated for about 10 minutes.	Still working with management to run this system on first shift when the dust collector specialist are on duty, and reiterating the importance of documenting these readings.	**2**	500L, 509700
	10/03/2025	1 day	Pressure drop readings were not recorded for 500L and 509700 when the outside clinker reclaim equipment started up at approximately 20:08 and operated for about 30 minutes.	Still working with management to run this system on first shift when the dust collector specialist are on duty, and reiterating the importance of documenting these readings.	**2**	500L, 509700
	10/06/2025	1 day	Pressure drop readings were not recorded for 500L and 509700 when the outside clinker reclaim equipment started up at approximately 16:45 and operated for about 3 hours.	Still working with management to run this system on first shift when the dust collector specialist are on duty, and reiterating the importance of documenting these readings.	**2**	500L, 509700
	10/07/2025	1 day	Pressure drop readings were not recorded for 500L and 509700 when the outside clinker reclaim equipment was operated for about 3 hours prior to sunrise.	Observations resumed the next time that the equipment was operated.	**2**	500L, 509700
	10/13/2025	1 day	Pressure drop readings were not recorded for 500L and 509700 when the outside clinker reclaim equipment was operated for started up at approximately 21:22 a little over one hour.	Observations resumed the next time that the equipment was operated.	**2**	500L, 509700
	10/29/2025	1 day	Pressure drop readings were not recorded for 500L and 509700 when the outside clinker reclaim equipment was operated for approximately 10 minutes before sunrise.	Observations resumed the next time that the equipment was operated.	**2**	500L, 509700
E.8.2(10)	**Portland Cement Manufacturing MACT - 40 CFR Part 63 Subpart LLL - Daily VE Observations**				**8**	
	Note that this is a duplicate of the deviation reported in D.1.19(a) for the units listed. This condition requires a daily 6-minute observation; D.1.19(a) requires just a daily observation.					
	10/06/2025	1 day	Visible emissions observations were not recorded for 606L and 613L prior to sunset when finish mill 1 started up at 17:40. The mill operated for approximately 5 hours.	Observations resumed the next time that the equipment was operated.	**2**	606L, 613L
	12/17/2025	1 day	Visible emissions observations were not recorded for 602L and 603L when finish mill 2 started up at 14:50. The mill operated until approximately 23:20.	Observations resumed the next time that the equipment was operated.	**2**	602L, 603L
	12/23/2025	1 day	Visible emissions observations were not recorded for 602L and 603L when finish mill 2 started up at 17:32. The mill operated the remainder of the day.	Observations resumed the next time that the equipment was operated.	**2**	602L, 603L
	12/30/2025	1 day	Visible emissions observations were not recorded for 602L and 603L when finish mill 2 was operated. Mill shut down at 6:48 and started back up at 15:36.	Observations resumed the next time that the equipment was operated.	**2**	602L, 603L
E.8.2(10)	Portland Cement Manufacturing MACT - 40 CFR Part 63 Subpart LLL - Monthly VE Observations			None	**0**	

Form Completed by: Tim Menke Title/Position: Plant Manager Signature:

Date: January 30, 2026 Phone: (765) 653-9766

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

Opacity Report: +40 and +60
Fourth Quarter 2025: October 1, 2025 - December 31, 2025

I. Process Downtime

1. Kiln and Clinker Cooler Downtime (No combustion in kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/7/2025 13:25	10/7/2025 15:28	2:04:00	Overheating at bearing on pier two from vertical misalignment. Kiln taking down for realignment.
10/7/2025 15:30	10/7/2025 15:35	0:06:00	Kiln startup as brought back up from realignment.
10/7/2025 15:37	10/7/2025 15:38	0:02:00	Kiln startup as brought back up from realignment.
10/7/2025 15:40	10/7/2025 15:48	0:09:00	Kiln startup as brought back up from realignment.
10/8/2025 9:48	10/8/2025 9:55	0:08:00	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/8/2025 10:36	10/8/2025 10:46	0:11:00	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
11/17/2025 19:28	11/17/2025 19:35	0:08:00	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:39	11/17/2025 19:51	0:13:00	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/19/2025 7:31	11/19/2025 7:44	0:14:00	Process Problems-Kiln Push-Crusher dryer locked up due to loss of material suspension due to a buildup of material in dedusting cyclones. Loss of flow led to bad combustion and high opacity. Fuel cutoff to control spike. Kiln then overamped
11/19/2025 8:23	11/20/2025 0:03	15:41:00	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.

	October	November	December	Quarter
	10	11	12	
Total Kiln Downtime:	**0:00**	**15:55**	**00:00**	**18:56**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**744:00**	**704:05**	**744:00**	**2189:04**

II. Excess Emissions - Opacity 6-min average >40%

1. Kiln **326 IAC 5 1-2(1)(A) Opacity 6-min average > 40%**

Start	End	Duration (HH:MM) 6-min > 40%	Opacity Value Avg	Opacity Value Max	Opacity Value Min	Reason for the Excess Emissions	Corrective Action
10/17/25 3:24	10/17/25 3:29	0:06:00	56	56	56	Process: Buildup fell out of the duct into the crusher/dryer causing a CO spike which triggered a safety interlock shutting down the ESP.	Restarted ESP, adjusted kiln feed, speed, and fuel rates.
11/10/25 22:18	11/10/25 22:23	0:06:00	41	41	41	Material fell out of the tower/duct into the crusher dryer, overloading the ESP with dust.	Reduced kiln feed and roational speed
11/11/25 22:18	11/11/25 22:23	0:06:00	42.00	42.00	42	Material fell out of the tower/duct into the crusher dryer disrupting airflow and causing incomplete combustion of fuel. This created CO which caused the safety interlock to shut down the ESP.	Restarted the ESP as soon as possible
11/17/25 13:06	11/17/25 13:17	0:12:00	50	56	43	Material fell out of the tower/duct into the crusher dryer disrupting airflow and causing incomplete combustion of fuel. This created CO which caused the safety interlock to shut down the ESP.	Adjusted Fuel Feed
11/17/25 15:24	11/17/25 15:29	0:06:00	46	46	46	Spike occured when feed was put back on the kiln at 15:21 (FLS time).	Restored Plant Air
11/20/25 17:48	11/20/25 17:53	0:05:00	50	50	50	Spike occured when feed was put back on the kiln at 17:39 (FLS time). The was after a cold start-up after kiln had been down to repair a cooler beam.	Adjusted Dampers
11/24/25 23:06	11/24/25 23:11	0:06:00	41.00	41.00	41.00	Material fell out of the tower/duct into the crusher dryer, overloading the ESP with dust. One of the ESP Fields, 5S, was also done for scheduled maintenance at the time, contributing to the exceedance. Repair and control room are to communicate with control room on areas that can affect compliance.	Adjusted Fuel Feed
12/14/25 12:12	12/14/25 12:17	0:06:00	72.00	72.00	72.00	Feed off kiln at 12:02 due to coal mill coupler (out of coal). Lost power in multiple ESP fields, coupled with 5S not functioning.	Adjusted Kiln feed
12/15/25 5:36	12/15/25 5:59	0:24:00	64.00	83.00	50.00	Feed put on kiln at 5:33. ESP struggled as multiple fields drop out due to extreme cold (temperature below zero) weather during startup, coupled with 5S not functioning.	Continued to bring the kiln up to get heat in the ESP

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

Opacity Report: +40 and +60
Fourth Quarter 2025: October 1, 2025 - December 31, 2025

12/21/25 14:30	12/21/25 14:35	0:06:00	41.00	41.00	41.00	Material fell out of the tower affecting draft and combustion. CO spike caused the safety interlock to shut down the ESP. Restarted ESP as soon as possible.	Power restored to ESP.
12/25/25 13:42	12/25/25 13:47	0:06:00	51.00	51.00	51.00	Material fell out of the tower into the crusher dryer disturbing the airflow/combustion and caused CO which triggered the safety interlock and shut the ESP down.	Restarted the ESP as soon as possible and reduced kiln feed.

	October	November	December	Quarter
Total Excess Emission Time > 40%:	**0:06**	**0:41**	**0:42**	**1:29**
Excess Emission > 40% as a % of Uptime:	**0.01%**	**0.10%**	**0.09%**	**0.07%**

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

Opacity Report: +40 and +60
Fourth Quarter 2025: October 1, 2025 - December 31, 2025

1a. Kiln **326 IAC 5 1-2(1)(B) Opacity > 60% for fifteen (15) one (1) minute nonoverlapping integrated averages for a continuous opacity monitor in a six (6) hour period.**

Start	End	Total Minutes > 60%
12/15/2025 05:36	12/15/25 005:59	24

2. Clinker Cooler **326 IAC 5 1-2(1)(A) Opacity 6-min average > 40%**

Start	End	Duration (HH:MM) 6-min > 40%	Opacity Value Avg	Opacity Value Max	Opacity Value Min	Reason for the Excess Emissions	Corrective Action
		None					

	October	November	December	Quarter
Total Excess Emission Time:	00:00	00:00	00:00	00:00
Excess Emission as a % of Uptime:	**0.00%**	**0.00%**	**0.00%**	**0.00%**

2a. Clinker Cooler **326 IAC 5 1-2(1)(B) Opacity > 60% for fifteen (15) one (1) minute nonoverlapping integrated averages for a continuous opacity monitor in a six (6) hour period.**

Start	End	Total Minutes > 60%
		None

III. COMs Instrument Downtime Summary

1. Kiln

Start	End	Duration (HH:MM)	Reason for Downtime	Corrective Action
10/23/2025 16:36	10/23/2025 16:47	0:12	Data missing flags applied due to a Time Sync issue between the DAS and the PLC. VIM has changed these to maintenance flags to represent.	Returned to normal operations.
12/2/2025 8:36	12/2/2025 11:29	2:54	Quarterly Audit on backup	Returned to normal operations.
12/03/2025 08:54	12/03/2025 14:41	5:47	Quarterly Audit	Returned to normal Operations

	October	November	December	Quarter
Total Downtime:	**00:12**	**00:00**	**02:54**	**03:06**
% of uptime:	**0.03%**	**0.00%**	**0.39%**	**0.14%**

Calibrations are not included in analyzer downtime above.

2. Clinker Cooler

Start	End	Duration (HH:MM)	Reason for Downtime	Corrective Action
10/23/2025 16:36	10/23/2025 16:47	0:12	Data missing flags applied due to a Time Sync issue between the DAS and the PLC. VIM has changed these to maintenance flags to represent.	Returned to Normal Operations.
12/4/2025 8:48	12/4/2025 8:59	0:12	Quarterly Audit	Returned to Normal Operations.
12/4/2025 9:06	12/4/2025 9:29	0:24	Quarterly Audit	Returned to Normal Operations.
12/4/2025 10:00	12/4/2025 12:35	2:36	Quarterly Audit	Returned to Normal Operations.

	October	November	December	Quarter
Total Downtime:	**00:12**	**00:00**	**03:12**	**03:24**
% of uptime:	**0.03%**	**0.00%**	**0.43%**	**0.16%**

Calibrations are not included in analyzer downtime above.

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

PMDS Report
Fourth Quarter 2025: October 1, 2025 - December 31, 2025

I. Process Downtime

1. Kiln and Clinker Cooler Downtime (No combustion in kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/07/2025 13:25	10/07/2025 15:28	02:04	Overheating at bearing on pier two from vertical misalignment. Kiln taking down for realignment.
10/07/2025 15:30	10/07/2025 15:35	00:06	Kiln startup as brought back up from realignment.
10/07/2025 15:37	10/07/2025 15:38	00:02	Kiln startup as brought back up from realignment.
10/07/2025 15:40	10/07/2025 15:48	00:09	Kiln startup as brought back up from realignment.
10/08/2025 09:48	10/08/2025 09:55	00:08	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 10:36	10/08/2025 10:46	00:11	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
11/17/2025 19:28	11/17/2025 19:35	00:08	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:39	11/17/2025 19:51	00:13	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/19/2025 07:31	11/19/2025 07:44	00:14	Process Problems-Kiln Push-Crusher dryer locked up due to loss of material suspension due to a buildup of material in dedusting cyclones. Loss of flow led to bad combustion and high opacity. Fuel cutoff to control spike. Kiln then overamped and went down.
11/19/2025 08:23	11/20/2025 00:03	15:41	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.

	October	November	December	Quarter
Total Kiln Downtime:	**02:40**	**16:16**	**00:00**	**03:01**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**741:20**	**703:44**	**744:00**	**2204:59**

[1] The actual combustion time has been included in the total kiln uptime for the month.

II. Excess Emissions - PMDS Light Scatter Units (6 Hr Block Avg) > 373.4 ***(Report only if excess emissions > 5% in 6 month block period)***

1. Kiln - Primary OPL - PMDS Light Scatter Units None occurred during the reporting period.

Start	End	Duration (HH:MM)	Scattered Light Units		
			Avg	Max	Min

III. PMDS Instrument Downtime Summary None

Start	End	Duration (HH:MM)	Reason for Downtime	Corrective Action
10/23/2025 16:41	10/23/2025 16:42	0:02	Data missing flags applied due to a Time Sync issue between the DAS and the PLC. VIM has changed these to maintenance flags to represent.	Returned to Normal Operations.

	October	November	December	Quarter
Total Downtime:	**00:02**	**00:00**	**00:00**	**00:02**
As % of Uptime:	**0.00%**	**0.00%**	**0.00%**	**0.00%**

Calibrations are not included in analyzer downtime above.

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

CPMS Report

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

I. Process Downtime

1. Kiln and Clinker Cooler Downtime (No combustion in kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/07/2025 13:25	10/07/2025 15:28	02:04	Overheating at bearing on pier two from vertical misalignment. Kiln taking down for realignment.
10/07/2025 15:30	10/07/2025 15:35	00:06	Kiln startup as brought back up from realignment.
10/07/2025 15:37	10/07/2025 15:38	00:02	Kiln startup as brought back up from realignment.
10/07/2025 15:40	10/07/2025 15:48	00:09	Kiln startup as brought back up from realignment.
10/08/2025 09:48	10/08/2025 09:55	00:08	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 10:36	10/08/2025 10:46	00:11	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
11/17/2025 19:28	11/17/2025 19:35	00:08	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:39	11/17/2025 19:51	00:13	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/19/2025 07:31	11/19/2025 07:44	00:14	Process Problems-Kiln Push-Crusher dryer locked up due to loss of material suspension due to a buildup of material in dedusting cyclones. Loss of flow led to bad combustion and high opacity. Fuel cutoff to control spike. Kiln then overamped and went down.
11/19/2025 08:23	11/20/2025 00:03	15:41	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.

	October	November	December	Quarter
Total Kiln Downtime:	**02:40**	**16:16**	**00:00**	**03:01**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**741:20**	**703:44**	**744:00**	**2204:59**

[1] The actual combustion time has been included in the total kiln uptime for the month.

2. Process Downtime (No feed on kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/05/2025 19:52	10/06/2025 02:29	6:38	High amps on on ID fan caused it to short circuit and go out. Feed cut. Caused by issues with material falling in crusher dryer and high bearing temperature on pier two. PXP attempted to adjust fan speed inappropriately.
10/07/2025 10:07	10/07/2025 18:56	8:50	Overheating at bearing on pier two from vertical misalignment. Kiln taken down for realignment.
10/08/2025 09:48	10/08/2025 13:11	3:24	Overload on ID fan frombad PXPlogic responding to high free limein kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 20:16	10/09/2025 02:46	6:31	Overload on ID fan frombad PXPlogic responding to high free limein kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln. No feed as kiln brought back up.
11/12/2025 00:22	11/12/2025 07:51	7:30	Feed cut due to spike in CO caused by material falling in crusher dryer. Cut to regain control of kiln.
11/17/2025 13:11	11/17/2025 15:25	2:15	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:00	11/18/2025 04:45	9:46	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln. No feed as kiln brought back up.

CPMS Report

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

11/19/2025 07:31	11/20/2025 17:43	34:13	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.
12/14/2025 12:09	12/15/2025 05:37	17:29	Feed off kiln at 12:02 due to coal mill coupler (out of coal). Lost power in multiple ESP fields, coupled with 5S not functioning.

	October	November	December	Quarter
Total Kiln Downtime:	**25:23**	**53:44**	**17:29**	**96:36**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**718:37**	**666:16**	**726:31**	**2111:24**

II. Excess Emissions - Clinker Cooler CPMS Light Scatter Units (30-day rolling average) >139

1. Cooler None occurred during the reporting period.

Start	End	Duration (HH:MM)	Scattered Light Units			Reason for the Excess Emissions	Corrective Action
			Avg	Max	Min		

III. CEMs Instruments Downtime Summary

Start	End	Duration (HH:MM)	Reason for Downtime	Corrective Action
12/4/2025 14:00	12/4/2025 14:59	1:00	Quarterly audit attempted and aborted due to issues. Rescheduled.	Returned to Normal Operations
12/30/2025 11:00	12/30/2025 11:59	1:00	Quarterly Audit.	Returned to Normal Operations

	October	November	December	Quarter
Total Downtime:	**00:00**	**00:00**	**02:00**	**02:00**
As % of Uptime:	**0.00%**	**0.00%**	**0.27%**	**0.09%**

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

Bypass CO, O_2 (Systems A and B)

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

I. Process Downtime

1. Kiln and Clinker Cooler Downtime (No combustion in kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/07/2025 13:25	10/07/2025 15:28	02:04	Overheating at bearing on pier two from vertical misalignment. Kiln taking down for realignment.
10/07/2025 15:30	10/07/2025 15:35	00:06	Kiln startup as brought back up from realignment.
10/07/2025 15:37	10/07/2025 15:38	00:02	Kiln startup as brought back up from realignment.
10/07/2025 15:40	10/07/2025 15:48	00:09	Kiln startup as brought back up from realignment.
10/08/2025 09:48	10/08/2025 09:55	00:08	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 10:36	10/08/2025 10:46	00:11	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
11/17/2025 19:28	11/17/2025 19:35	00:08	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:39	11/17/2025 19:51	00:13	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/19/2025 07:31	11/19/2025 07:44	00:14	Process Problems-Kiln Push-Crusher dryer locked up due to loss of material suspension due to a buildup of material in dedusting cyclones. Loss of flow led to bad combustion and high opacity. Fuel cutoff to control spike. Kiln then overamped and went down.
11/19/2025 08:23	11/20/2025 00:03	15:41	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.

	October	November	December	Quarter
Total Kiln Downtime:	**02:40**	**16:16**	**00:00**	**03:01**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**741:20**	**703:44**	**744:00**	**2204:59**

[1] The actual combustion time has been included in the total kiln uptime for the month.

2. Process Downtime (No feed on kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/05/2025 19:52	10/06/2025 02:29	6:38	High amps on on ID fan caused it to short circuit and go out. Feed cut. Caused by issues with material falling in crusher dryer and high bearing temperature on pier two. PXP attempted to adjust fan speed inappropriately.
10/07/2025 10:07	10/07/2025 18:56	8:50	Overheating at bearing on pier two from vertical misalignment. Kiln taken down for realignment.
10/08/2025 09:48	10/08/2025 13:11	3:24	Overload on ID fan frombad PXPlogic responding to high free limein kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 20:16	10/09/2025 02:46	6:31	Overload on ID fan frombad PXPlogic responding to high free limein kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln. No feed as kiln brought back up.
11/12/2025 00:22	11/12/2025 07:51	7:30	Feed cut due to spike in CO caused by material falling in crusher dryer. Cut to regain control of kiln.
11/17/2025 13:11	11/17/2025 15:25	2:15	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.

Bypass CO, O_2 (Systems A and B)

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

11/17/2025 19:00	11/18/2025 04:45	9:46	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln. No feed as kiln brought back up.
11/19/2025 07:31	11/20/2025 17:43	34:13	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.
12/14/2025 12:09	12/15/2025 05:37	17:29	Feed off kiln at 12:02 due to coal mill coupler (out of coal). Lost power in multiple ESP fields, coupled with 5S not functioning.

	October	November	December	Quarter
Total Kiln Downtime:	**25:23**	**53:44**	**17:29**	**96:36**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**718:37**	**666:16**	**726:31**	**2111:24**

II. Excess Emissions CO HRA > 100 ppm with hazardous waste in the combustor None

40CFR 63.1209(6)(iii) Calculations of rolling averages when the hazardous waste feed is cutoff

Start	End	Duration (HH:MM:SS)	Avg	Max	Min	Reason for the Exceedance	Corrective Action
12/21/2025 23:21:00	12/21/2025 23:21:08	00:00:08	129	129	129	Material fell out of the tower affecting draft and combustion. CO spike caused the safety interlock to shut down the ESP. Restarted ESP as soon as possible.	Restored power to the ESP.
12/25/2025 13:44:00	12/25/2025 13:44:08	00:00:08	104	104	104	Material fell out of the tower into the crusher dryer disturbing the airflow/combustion and caused CO which triggered the safety interlock and shut the ESP down.	Restarted the ESP as soon as possible and reduced kiln feed.

III. CEMs Instruments Downtime Summary

Start	End	Duration (HH:MM)	Reason for Downtime	Corrective Action
10/23/2025 16:41	10/23/2025 16:42	0:02	Data missing flags applied due to a Time Sync issue between the DAS and the PLC. VIM has changed these to maintenance flags to represent.	Returned to Normal Operations.
12/12/2025 12:08	12/12/2025 14:11	0:04	Quarterly Audit	Returned to Normal Operations.

	October	November	December	Quarter
Total Downtime:	**00:02**	**00:00**	**00:04**	**00:06**
As % of Uptime:	**0.00%**	**0.00%**	**0.01%**	**0.00%**

Calibrations are not included in analyzer downtime above.

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

Calciner THC, O2 (Systems C and D)

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

I. Process Downtime

1. Kiln and Clinker Cooler Downtime (No combustion in kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/07/2025 13:25	10/07/2025 15:28	02:04	Overheating at bearing on pier two from vertical misalignment. Kiln taking down for realignment.
10/07/2025 15:30	10/07/2025 15:35	00:06	Kiln startup as brought back up from realignment.
10/07/2025 15:37	10/07/2025 15:38	00:02	Kiln startup as brought back up from realignment.
10/07/2025 15:40	10/07/2025 15:48	00:09	Kiln startup as brought back up from realignment.
10/08/2025 09:48	10/08/2025 09:55	00:08	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 10:36	10/08/2025 10:46	00:11	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
11/17/2025 19:28	11/17/2025 19:35	00:08	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:39	11/17/2025 19:51	00:13	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/19/2025 07:31	11/19/2025 07:44	00:14	Process Problems-Kiln Push-Crusher dryer locked up due to loss of material suspension due to a buildup of material in dedusting cyclones. Loss of flow led to bad combustion and high opacity. Fuel cutoff to control spike. Kiln then overamped and went down.
11/19/2025 08:23	11/20/2025 00:03	15:41	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.

	October	November	December	Quarter
Total Kiln Downtime:	**02:40**	**16:16**	**00:00**	**03:01**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**741:20**	**703:44**	**744:00**	**2204:59**

[1] The actual combustion time has been included in the total kiln uptime for the month.

2. Process Downtime (No feed on kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/05/2025 19:52	10/06/2025 02:29	6:38	High amps on on ID fan caused it to short circuit and go out. Feed cut. Caused by issues with material falling in crusher dryer and high bearing temperature on pier two. PXP attempted to adjust fan speed inappropriately.
10/07/2025 10:07	10/07/2025 18:56	8:50	Overheating at bearing on pier two from vertical misalignment. Kiln taken down for realignment.
10/08/2025 09:48	10/08/2025 13:11	3:24	Overload on ID fan frombad PXPlogic responding to high free limein kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 20:16	10/09/2025 02:46	6:31	Overload on ID fan frombad PXPlogic responding to high free limein kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln. No feed as kiln brought back up.
11/12/2025 00:22	11/12/2025 07:51	7:30	Feed cut due to spike in CO caused by material falling in crusher dryer. Cut to regain control of kiln.
11/17/2025 13:11	11/17/2025 15:25	2:15	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:00	11/18/2025 04:45	9:46	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln. No feed as kiln brought back up.

Calciner THC, O2 (Systems C and D)

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

11/19/2025 07:31	11/20/2025 17:43	34:13	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.
12/14/2025 12:09	12/15/2025 05:37	17:29	Feed off kiln at 12:02 due to coal mill coupler (out of coal). Lost power in multiple ESP fields, coupled with 5S not functioning.

	October	November	December	Quarter
Total Kiln Downtime:	**25:23**	**53:44**	**17:29**	**96:36**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**718:37**	**666:16**	**726:31**	**2111:24**

II. Excess Emissions THC HRA > 10 ppm with hazardous waste in the combustor None during this quarter.

40CFR 63.1209(6)(iii) Calculations of rolling averages when the hazardous waste feed is cutoff

Start	End	Duration (HH:MM:SS)	Avg	Max	Min	Reason for the Exceedance	Corrective Action

III. CEMs Instruments Downtime Summary

Start	End	Duration (HH:MM)	Reason for Downtime	Corrective Action
10/07/2025 13:37	10/07/2025 22:31	8:55	Analyzer fault-unknown causes	Returned to normal operations.
10/23/2025 16:41	10/23/2025 16:42	0:02	Data missing flags applied due to a Time Sync issue between the DAS and the PLC. VIM has changed these to maintenance flags to represent.	Returned to normal operations.
11/11/2025 09:17	11/11/2025 09:36	0:20	Serviced, ran a calibration and audit, then another calibration. All passed.	System put back online.
11/18/2025 11:31	11/18/2025 11:47	0:17	Sericed, changed heated filter and THC filter. C system forced on until 12:30	Returned to normal operations.
12/08/2025 08:22	12/08/2025 08:27	0:06	Service, problem with no flow, tried finding a leak, left in maintenance.	Returned to normal operations.
12/08/2025 10:47	12/08/2025 11:02	0:16	Service. Checking D lines with C system.	Returned to normal operations.
12/22/2025 09:21	12/22/2025 09:26	0:06	Service, changed THC filter	Returned to normal operations.
12/22/2025 09:31	12/22/2025 09:34	0:04	System serviced for maintenance.	Returned to normal operations.

	October	November	December	Quarter
Total Downtime:	**08:57**	**00:37**	**00:32**	**10:06**
As % of Uptime:	**1.25%**	**0.09%**	**0.07%**	**0.48%**

Calibrations are not included in analyzer downtime above.

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

Bypass Dust Collector Inlet Temperature Deviations
Fourth Quarter 2025: October 1, 2025 - December 31, 2025

I. Process Downtime

1. Kiln and Clinker Cooler Downtime (No combustion in kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/07/2025 13:25	10/07/2025 15:28	02:04	Overheating at bearing on pier two from vertical misalignment. Kiln taking down for realignment.
10/07/2025 15:30	10/07/2025 15:35	00:06	Kiln startup as brought back up from realignment.
10/07/2025 15:37	10/07/2025 15:38	00:02	Kiln startup as brought back up from realignment.
10/07/2025 15:40	10/07/2025 15:48	00:09	Kiln startup as brought back up from realignment.
10/08/2025 09:48	10/08/2025 09:55	00:08	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 10:36	10/08/2025 10:46	00:11	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
11/17/2025 19:28	11/17/2025 19:35	00:08	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:39	11/17/2025 19:51	00:13	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/19/2025 07:31	11/19/2025 07:44	00:14	Process Problems-Kiln Push-Crusher dryer locked up due to loss of material suspension due to a buildup of material in dedusting cyclones. Loss of flow led to bad combustion and high opacity. Fuel cutoff to control spike. Kiln then overamped and went down.
11/19/2025 08:23	11/20/2025 00:03	15:41	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.

	October	November	December	Quarter
Total Kiln Downtime:	**02:40**	**16:16**	**00:00**	**03:01**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**741:20**	**703:44**	**744:00**	**2204:59**

[1] The actual combustion time has been included in the total kiln uptime for the month.

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

Bypass Dust Collector Inlet Temperature Deviations
Fourth Quarter 2025: October 1, 2025 - December 31, 2025

2. Process Downtime (No feed on kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/05/2025 19:52	10/06/2025 02:29	6:38	High amps on on ID fan caused it to short circuit and go out. Feed cut. Caused by issues with material falling in crusher dryer and high bearing temperature on pier two. PXP attempted to adjust fan speed inappropriately.
10/07/2025 10:07	10/07/2025 18:56	8:50	Overheating at bearing on pier two from vertical misalignment. Kiln taken down for realignment.
10/08/2025 09:48	10/08/2025 13:11	3:24	Overload on ID fan frombad PXPlogic responding to high free limein kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 20:16	10/09/2025 02:46	6:31	Overload on ID fan frombad PXPlogic responding to high free limein kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln. No feed as kiln brought back up.
11/12/2025 00:22	11/12/2025 07:51	7:30	Feed cut due to spike in CO caused by material falling in crusher dryer. Cut to regain control of kiln.
11/17/2025 13:11	11/17/2025 15:25	2:15	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:00	11/18/2025 04:45	9:46	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln. No feed as kiln brought back up.
11/19/2025 07:31	11/20/2025 17:43	34:13	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.
12/14/2025 12:09	12/15/2025 05:37	17:29	Feed off kiln at 12:02 due to coal mill coupler (out of coal). Lost power in multiple ESP fields, coupled with 5S not functioning.

	October	November	December	Quarter
Total Kiln Downtime:	**25:23**	**53:44**	**17:29**	**96:36**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**718:37**	**666:16**	**726:31**	**2111:24**

II. Excess Emissions - Bypass Inlet Temperature > 443 F.

Start	End	Duration (HH:MM)	Avg	Max	Min	Reason for the Exceedance	Corrective Action
12/3/2025 22:51	12/3/2025 23:04	0:14:00	447	449	444	Baghouse was being shot and water sprays turned off to prevent damage to sprayers during shot. Sprayers left off for 40+ minutes which allowed temperatures to exceed.	HWF fuel was reduced by 40% for 30 minutes and clinker production halved during exceedance to bring back into control. Tower tenders being retrained on efficient shot protocol.

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

ESP Inlet Temperature Deviations
Fourth Quarter 2025: October 1, 2025 - December 31, 2025

I. Process Downtime

1. Kiln and Clinker Cooler Downtime (No combustion in kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/07/2025 13:25	10/07/2025 15:28	02:04	Overheating at bearing on pier two from vertical misalignment. Kiln taking down for realignment.
10/07/2025 15:30	10/07/2025 15:35	00:06	Kiln startup as brought back up from realignment.
10/07/2025 15:37	10/07/2025 15:38	00:02	Kiln startup as brought back up from realignment.
10/07/2025 15:40	10/07/2025 15:48	00:09	Kiln startup as brought back up from realignment.
10/08/2025 09:48	10/08/2025 09:55	00:08	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 10:36	10/08/2025 10:46	00:11	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
11/17/2025 19:28	11/17/2025 19:35	00:08	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:39	11/17/2025 19:51	00:13	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/19/2025 07:31	11/19/2025 07:44	00:14	Process Problems-Kiln Push-Crusher dryer locked up due to loss of material suspension due to a buildup of material in dedusting cyclones. Loss of flow led to bad combustion and high opacity. Fuel cutoff to control spike. Kiln then overamped and went down.
11/19/2025 08:23	11/20/2025 00:03	15:41	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.

	October	November	December	Quarter
	10	11	12	
Total Kiln Downtime:	**02:40**	**16:16**	**00:00**	**03:01**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**741:20**	**703:44**	**744:00**	**2204:59**

[1] The actual combustion time has been included in the total kiln uptime for the month.

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

ESP Inlet Temperature Deviations

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

2. Process Downtime (No feed on kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/05/2025 19:52	10/06/2025 02:29	6:38	High amps on on ID fan caused it to short circuit and go out. Feed cut. Caused by issues with material falling in crusher dryer and high bearing temperature on pier two. PXP attempted to adjust fan speed inappropriately.
10/07/2025 10:07	10/07/2025 18:56	8:50	Overheating at bearing on pier two from vertical misalignment. Kiln taken down for realignment.
10/08/2025 09:48	10/08/2025 13:11	3:24	Overload on ID fan frombad PXPlogic responding to high free limein kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 20:16	10/09/2025 02:46	6:31	Overload on ID fan frombad PXPlogic responding to high free limein kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln. No feed as kiln brought back up.
11/12/2025 00:22	11/12/2025 07:51	7:30	Feed cut due to spike in CO caused by material falling in crusher dryer. Cut to regain control of kiln.
11/17/2025 13:11	11/17/2025 15:25	2:15	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:00	11/18/2025 04:45	9:46	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln. No feed as kiln brought back up.
11/19/2025 07:31	11/20/2025 17:43	34:13	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.
12/14/2025 12:09	12/15/2025 05:37	17:29	Feed off kiln at 12:02 due to coal mill coupler (out of coal). Lost power in multiple ESP fields, coupled with 5S not functioning.

	October	November	December	Quarter
Total Kiln Downtime:	**25:23**	**53:44**	**17:29**	**96:36**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**718:37**	**666:16**	**726:31**	**2111:24**

II. Excess Emissions - ESP Inlet Temperature > 404 F

Start	End	Duration (HH:MM)	Avg	Max	Min	Reason for the Exceedance	Corrective Action

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

NO_x Report

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

I. Process Downtime

1. Kiln and Clinker Cooler Downtime (No combustion in kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/07/2025 13:25	10/07/2025 15:28	02:04	Overheating at bearing on pier two from vertical misalignment. Kiln taking down for realignment.
10/07/2025 15:30	10/07/2025 15:35	00:06	Kiln startup as brought back up from realignment.
10/07/2025 15:37	10/07/2025 15:38	00:02	Kiln startup as brought back up from realignment.
10/07/2025 15:40	10/07/2025 15:48	00:09	Kiln startup as brought back up from realignment.
10/08/2025 09:48	10/08/2025 09:55	00:08	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 10:36	10/08/2025 10:46	00:11	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
11/17/2025 19:28	11/17/2025 19:35	00:08	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:39	11/17/2025 19:51	00:13	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/19/2025 07:31	11/19/2025 07:44	00:14	Process Problems-Kiln Push-Crusher dryer locked up due to loss of material suspension due to a buildup of material in dedusting cyclones. Loss of flow led to bad combustion and high opacity. Fuel cutoff to control spike. Kiln then overamped and went down.
11/19/2025 08:23	11/20/2025 00:03	15:41	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.

	October	November	December	Quarter
Total Kiln Downtime:	**02:40**	**16:16**	**00:00**	**03:01**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**741:20**	**703:44**	**744:00**	**2204:59**

[1] The actual combustion time has been included in the total kiln uptime for the month.

II. Excess Emissions - NOx None occurred during the reporting period.

Excess Emission as a % of Uptime: 0

III. CEMs Instruments Downtime Summary

Downtime is whenever analyzer is not operational and there is combustion in the kiln.

Start	End	Duration (HH:MM)	Reason for Downtime	Corrective Action
10/23/2025 16:41	10/23/2025 16:42	0:02	Data missing flags applied due to a Time Sync issue between the DAS and the PLC. VIM has changed these to maintenance flags to represent.	Returned to normal operations.
11/04/2025 11:59	11/04/2025 12:26	0:28	Quarterly Audit	Returned to normal operations.
12/1/2025 11:35	12/1/2025 13:18	1:44	Quarterly Audit ned to normal operations	Returned to normal operations.

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

NO_x Report

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

12/14/2025 08:30	12/14/2025 10:59	2:30	Lines at the probe were froze up. Insulation not put back oon after quarterly audit. Lines purged and insulation added.	Returned to normal operations.
12/15/2025 07:38	12/15/2025 07:47	0:10	Alarm on SO2 analyzer, restarted analyzer and system returned to ok.	Returned to normal operations.

	October	November	December	Quarter
Total Downtime:	**00:02**	**00:28**	**04:24**	**04:54**
As % of Uptime:	**0.00%**	**0.07%**	**0.59%**	**0.22%**

Calibrations are not included in analyzer downtime above.

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

SO_x Report

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

I. Process Downtime

1. Kiln and Clinker Cooler Downtime (No combustion in kiln)

Date-Time Off	Date-Time On	Downtime (HH:MM)	Reason
10/07/2025 13:25	10/07/2025 15:28	02:04	Overheating at bearing on pier two from vertical misalignment. Kiln taking down for realignment.
10/07/2025 15:30	10/07/2025 15:35	00:06	Kiln startup as brought back up from realignment.
10/07/2025 15:37	10/07/2025 15:38	00:02	Kiln startup as brought back up from realignment.
10/07/2025 15:40	10/07/2025 15:48	00:09	Kiln startup as brought back up from realignment.
10/08/2025 09:48	10/08/2025 09:55	00:08	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
10/08/2025 10:36	10/08/2025 10:46	00:11	Overload on ID fan from bad PXP logic responding to high free lime in kiln. Computer attempted to adjust fan rate incorrectly and shut down kiln.
11/17/2025 19:28	11/17/2025 19:35	00:08	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/17/2025 19:39	11/17/2025 19:51	00:13	Fly ash rates were left at excessive rates due to human error. Excessive fly ash led meal to liquify and push through kiln. System brought down due to flush as it choked off the kiln.
11/19/2025 07:31	11/19/2025 07:44	00:14	Process Problems-Kiln Push-Crusher dryer locked up due to loss of material suspension due to a buildup of material in dedusting cyclones. Loss of flow led to bad combustion and high opacity. Fuel cutoff to control spike. Kiln then overamped and went down.
11/19/2025 08:23	11/20/2025 00:03	15:41	Damage from the fly ash push earlier in the week was discovered in the clinker cooler. Bolts had given way and system needed cleaning and repair. System brought down to do so.

	October	November	December	Quarter
Total Kiln Downtime:	**02:40**	**16:16**	**00:00**	**03:01**
Total Quarter Time:	**744:00**	**720:00**	**744:00**	**2208:00**
Total Kiln Uptime:	**741:20**	**703:44**	**744:00**	**2204:59**

[1] The actual combustion time has been included in the total kiln uptime for the month.

II. Excess Emissions - SO_2 None occurred during the reporting period.

Excess Emission as a % of Uptime: 0

III. CEMs Instruments Downtime Summary

Downtime is whenever analyzer is not operational and there is combustion in the kiln.

Start	End	Duration (HH:MM)	Reason for Downtime	Corrective Action
10/23/2025 16:41	10/23/2025 16:42	0:02	Data missing flags applied due to a Time Sync issue between the DAS and the PLC. VIM has changed these to maintenance flags to represent.	Returned to normal operations.
11/04/2025 11:59	11/04/2025 12:26	0:28	Quarterly Audit	Returned to normal operations.
12/01/2025 11:35	12/01/2025 13:18	1:44	Quarterly Audit	Returned to normal operations.

Lone Star Industries, Inc. dba Buzzi Unicem USA
3301 South County Road 150 West, Greencastle, Indiana 46135
Permit No.: T133-41298-00002

SO_x Report

Fourth Quarter 2025: October 1, 2025 - December 31, 2025

12/14/2025 08:30	12/14/2025 10:59	2:29	Lines at the probe were froze up. Insulation not put back on after quarterly audit. Lines purged and insulation added.	Returned to normal operations.
12/15/2025 07:38	12/15/2025 11:08	3:31	Alarm on SO2 analyzer, restarted analyzer and system returned to ok.	Returned to normal operations.

	October	November	December	Quarter
Total Downtime:	**00:02**	**00:28**	**07:44**	**08:14**
As % of Uptime:	**0.00%**	**0.07%**	**1.04%**	**0.37%**

Calibrations are not included in analyzer downtime above.